

K-16015/12/2017-AMRUT-II/AMRUT-IB
Government of India
Ministry of Housing & Urban Affairs
AMRUT-I Division

Nirman Bhawan, New Delhi,
the 13th December, 2018.

To,

The Pay & Accounts Officer (Sectt.),
Ministry of Housing & Urban Affairs,
Nirman Bhawan,
New Delhi.

Sub: Release of part payment of second instalment of Central Assistance (CA) (40% of the eligible Central Assistance) of Rs. 735,43,30,000/- to the Govt. of Tamil Nadu against SAAPs – I & II under Atal Mission for Rejuvenation and Urban Transformation (AMRUT) - Reg.

Sir,

I am directed to convey the sanction of the competent authority for the release of an amount of Rs. 735,43,30,000/- (Rupees Seven Hundred Thirty-Five Crore Forty-Three Lakh and Thirty Thousand only) to the Govt. of Tamil Nadu. This amount is being released towards the part payment of 2nd instalment of the Central Assistance (CA), which is 40% of the eligible Central Assistance under SAAP-I and SAAP-II of State of Tamil Nadu, for the entire Mission period under Atal Mission for Rejuvenation and Urban Transformation (AMRUT) as project funds for implementation of projects.

2. The approved SAAP size of Tamil Nadu is Rs. 11,194.78 crore and the maximum commitment of Government of India to Tamil Nadu is Rs. 4,756.58 crore for the entire Mission period, i.e., 2015-2020 for all three SAAPs. The 1st instalment of 20% of committed CA against all the three SAAPs totalling Rs. 951.31 crore was released on the basis of estimated project cost.

3. As per Para 9.4 of the Mission guidelines, any excess or shortfall in the 1st instalment of 20% CA released on the basis of estimated cost shall be adjusted while releasing the 2nd instalment of CA which will be based on approved cost. The approved cost is the appraised cost or tendered cost of the project (whichever is less) and has to be taken into account by the State High Power Steering Committee (SHPSC).

4. As per the details of cost of projects provided by the State Government vide letter No. TUFIDCO/AMRUT/552/AM(B)/2017 dated 28.11.2018 (copy enclosed), the "approved cost" of projects under AMRUT for which tenders have been awarded by the Govt. of Tamil Nadu is as given below:

(All amount in Rs. crore)

SAAP	Estimated cost of projects as per approved SAAPs for the entire Mission period	Committed CA as per approved SAAPs for the Entire Mission period	1 st instalment (20%) of CA already released to State Govt. against (a)	Approved cost of a contract awarded project as per Mission guidelines and submission of State Govt.	Revised eligible CA against (c) as per approved cost of contract awarded projects	Eligible 2 nd instalment (40%) of CA calculated against (d) for contract awarded projects only
		(a)	(b)	(c)	(d)	
SAAP I	3249.23	1372.41	274.48	2288.04	1040.80	416.32
SAAP II	3834.49	1582.80	316.56	2347.17	922.63	369.05
Total	7083.72	2955.21	591.04	4635.21	1963.43	785.37



5. Therefore, based on the revised eligible Central Assistance as described in Para 4 above, the eligible 2nd instalment (40%) for contract awarded projects under SAAP-I and SAAP-II amounts to Rs. 785.37 crore. The amount of Rs. 735.433 crore being released currently as part payment against 2nd instalment of CA has been arrived at as under:

(All amounts in Rs. in crore)

2nd instalment of CA as per approved cost of projects in SAAP-I & II as per para 4 above	Interest earned/ accrued up to 30.6.2018 on CA released to be deducted	Penal interest to be levied due to delay in transfer of CA funds to the nodal account of State Mission Directorate	Eligible 2nd instalment of CA against contracted projects of SAAP-I & II
(a)	(b)	(c)	(d) = (a) - [(b) + (c)]
785.37	45.93	4.007	735.433

6. Further, at present, funds are being released only against such projects for SAAPs I & II for which contracts have been awarded by the State Government (refer para 4 above). For projects against which contracts are yet to be awarded by the State Government, the second instalment of eligible CA will be released as given below:

- i. All such projects in SAAP I & SAAP II for which contracts are yet to be awarded by the State Government will be grouped together. Second instalment of CA against these projects will be released **only when contracts for all these projects** have been awarded. The excess funds released to the State, if any, against part second instalment already released (by then), will be adjusted while releasing that part of the second instalment of CA against the projects of this group (as calculation of **approved cost** for the entire Mission period as per Mission guidelines will be feasible then).
- ii. **CA will not be released project-by-project in any case** for this group of projects, but in a single consolidated assemblage and State shall submit their claim against such projects (of this group) in a consolidated manner only. No project-by-project claims will be entertained by the Ministry.
- iii. The third instalment of CA will be released **only on the basis of approved cost** and for the projects for which contracts have already been awarded by the State by then.

7. Diversion of Central Grants for purposes other than the Mission projects is not allowed and shall entail levy of penal interest on the amount and any other action by the Apex Committee and may include adverse effect on release of grants.

8. As per the provision of the Mission's Guidelines, State Government is required to release the Central Assistance funds along with State share to the nodal account of the State Mission Director within one month of release of Central share by the Ministry otherwise interest at the rate specified by the Ministry of Finance shall be levied on the State for delay and appropriate deductions made from future instalments.

9. This release will be governed in terms of provisions of GFR. The amount of Central Assistance should be kept in separate account and be open to inspection/Audit as per provisions.

10. State Government may take necessary action in respect of observations/ comments made by Apex Committee and recorded in the minutes of 2nd, 11th, 17th and 19th meetings of Apex Committee.

11. As per the provision of the Mission Guidelines, State will become eligible for release of second instalment after utilizing at least 75% of the Central Assistance already released to it along with at least 75% of the matching State plus ULB shares. Tamil Nadu Government has submitted UCs for Rs. 900.31 crore, i.e., 95% of Rs. 951.31 crore released as 1st instalment of committed CA against all 3 SAAPs has been utilized by it. Further, Rs. 1,126.82 crore, i.e., 88% of the matching State plus ULB share of Rs.1,287.64 crore against all 3 SAAPs has also been utilized by the State as per the UCs submitted.

12. The sanction has been entered at Sl. No. 13 of the appropriate head of the sanction register maintained in AMRUT-1B section for the Financial Year 2018-19.

13. The expenditure involved is debit to the Budget Head 3601.06.101.24.01.35 under Grant No. 56 - Ministry of Housing & Urban Affairs for the year 2018-19 (Plan).

14. The amount of Rs. 735,43,30,000/- will be credited to the State Government's account to RBI as per procedure laid down by Ministry of Finance, Department Expenditure vide OM No. F-II (45/76/SC) dated 22.02.1977.

15. This issues with the concurrence of Integrated Finance Division vide Electronic File No. E-3130218 dated 11.12.2018 and approval of competent authority.

Yours faithfully



राजेश कुमार/RAJESH KUMAR
Under Secretary to the Govt. of India
आवासन और शहरी कार्य मंत्रालय
Ministry of Housing and Urban Affairs
भारत सरकार/Govt. of India
निर्माण भवन, नई दिल्ली-110011
Nirman Bhawan, New Delhi-110011

Copy to: -

1. Principal Secretary cum Mission Director, Urban Development & Housing Department, Government of Tamil Nadu, Chennai. The amount released should be utilized for the purpose for which it has been sanctioned and **Utilization Certificate may be furnished within six months.**
2. The Accountant General (A&E), Tamil Nadu, Chennai.
3. Budget and Account Section, Ministry of Housing & Urban Affairs.
4. The Principal Director of Audit, Economic & Service Ministries, AGCR Building, I.P. Estate, New Delhi-110002.
5. Integrated Finance Division, MoHUA.
6. Guard file of the Section.



(Rajesh Kumar)
Under Secretary to the Govt. of India
Tel: 011-23061407

राजेश कुमार/RAJESH KUMAR
अवर सचिव/Under Secretary
आवासन और शहरी कार्य मंत्रालय
Ministry of Housing and Urban Affairs
भारत सरकार/Govt. of India
निर्माण भवन, नई दिल्ली-110011
Nirman Bhawan, New Delhi-110011

Tamilnadu Urban Finance and Infrastructure Development



Corporation Limited
CIN: U65191TN1990SGC018909
(A Government of Tamilnadu Undertaking)

Regd. Office : No. 490/1-2, Anna Salai, Nandanam, Chennai - 600 035.

Phone : 24329800, 24329801

24329802

Fax : 24350814

Grams : TUFIDCO

E-mail : tufidco@gmail.com

TUFIDCO/AMRUT/552/AM(B)/2017

28-11-2018

To

The Joint Secretary and Mission Director (AMRUT),
Ministry of Housing and Urban Affairs,
Govt. of India,
Nirman Bhawan,
New Delhi-110011.

Sir,

Sub: Atal Mission for Rejuvenation and Urban Transformation (AMRUT) –
SAAP – I, II & III – Revised Utilization Certificate Furnished for
claiming 2nd installment Fund – Reg.

Please find enclosed the revised utilization certificates duly signed by the
Principal Secretary to Government, Municipal Administration & Water Supply
Department, Government of Tamil Nadu, along with relevant annexures for
claiming the second installment of Additional Central Assistance under Atal Mission
for Rejuvenation and Urban Transformation (AMRUT)–SAAP-I, II and III.

Yours faithfully,
For TUFIDCO,

For Chairman and
Managing Director

Encl: as above

tufidco

Web : www.tufidco.in

Details of Projects taken up under AMRUT							SAAP - I		
S.No	Name of the City	Project Name	Project ID	Appraised cost of DPR (Rs. In cr)	Date of Approval of DPR	Tender Awarded cost	Date of award of contract	Approved cost (in Cr.)	Physical Progress till date
Water Supply and Underground Sewerage Projects									
1	Ambur Municipality	Improvement in Water Supply Distribution System in Ambur Municipality	TAM-AMB-001	50.90	1/29/2016	55.64	19.06.2017	50.90	52.0 %
2	CMWSSB	Water Supply Source Improvement Works to Velachery, Alandur, Madipakkam, Ullagaram Puzhuthivakkam, Medavakkam, Kovilambakkam, Nanmangalam and Moovarasampettai	TAM-CHE-001	954.00	1/29/2016				
3	Coimbatore Corporation	Improvement of Water Supply Distribution System to Extended Areas (Thudiyalur, Vellaikinaru, Chinnavedampatti, Saravanampatti, Vilankurichi, Kalapatti, Kuniyamuthur & Kurichi)	TAM-COI-001	395.41	1/29/2016	462.19	31.10.2017	395.41	40.0 %
4	Erode Corporation	Dedicated Water supply scheme	TAM-ERO-001	484.45	1/29/2016	495.30	03.07.2017	484.45	61.0 %
5	Hosur Municipality	Dedicated Water supply scheme	TAM-HOS-001	87.91	1/29/2016	95.33	14.07.2017	87.91	65.0 %
6	Nagercoil Municipality	Water Supply Improvement project	TAM-NAG-001	223.44	1/29/2016	258.54	06.12.2017	223.44	33.0 %
7	Rajapalayam Municipality	Water Supply Improvement project	TAM-RAJ-001	180.05	1/29/2016	197.10	06.12.2017	180.05	34.0 %
8	Thanjavur Corporation	Improvements of water supply	TAM-THA-001	48.14	1/29/2016	54.22	30.06.2016	48.14	100.0 %
9	Tiruppur Corporation	Improvements to water supply distribution system to the added areas	TAM-TIR-001	250.00	1/29/2016	250.86	13.07.2017	250.00	58.0 %
10	Vellore Corporation	Dedicated Water Supply project - Distribution system Improvement	TAM-VEL-001	234.93	1/29/2016	264.15	21.07.2017	234.93	58.0 %
11	CMWSSB	Construction of 45 MLD capacity TTRD Plant At Kodungaiyur and conveying treated water to the various Industries	TAM-CHE-035	223.91	4/6/2017	330.00	21.04.2017	223.91	64.0 %
12	Pattavaram Municipality	Providing Underground Sewerage Scheme in unserved areas and newly developed areas	TAM-PAL-011	25.37	5/9/2017	25.37	09.08.2017	25.37	100.0 %
13	Velankanni Town Panchayat	Underground Sewerage project of Velankanni Town Panchayat	TAM-VEL-001	23.32	1/29/2016	30.51	27.01.2017	23.32	51.0 %
Total approved cost for Water Supply and Underground Sewerage Projects				3181.83				2273.83	

Chairman & Managing Director
Tamil Nadu Urban Finance and Infrastructure
Development Corporation Limited
490/1-2, Anna Salai, Mandanam,
Chennai - 600 035.

S.No	Name of the City	Project Name	Project ID	Appraised cost of DPR (Rs. In cr)	Date of Approval of DPR	Tender Awarded cost	Date of award of contract	Approved cost (in Cr.)	Physical Progress till date
Green Space Development Projects									
14	Ambur Municipality	1.Kambikollai Park	TAM-AMB-002	0.81	1/29/2016	0.81	24.04.2017	0.81	100 %
15	Ambur Municipality	2.Tamilnadu Housing Board Park	TAM-AMB-003	0.52	1/29/2016	0.52	24.04.2017	0.52	100 %
16	Avadi Municipality	1.Paruthipattu Park	TAM-AVA-001	2.06	1/29/2016	2.06	08.06.2016	2.06	100 %
17	Chennai Corporation	1.Gurusamy Nagar Nandhagopal Street Park	TAM-CHE-002	0.90	1/29/2016	0.85	21.07.2017	0.85	100 %
18	Chennai Corporation	2.Kundrathur Main Road Madhananthapuram park	TAM-CHE-003	0.47	1/29/2016	0.42	21.07.2017	0.42	100 %
19	Chennai Corporation	3.V.G.N Lakshmi Nagar Viswanathan Palani Street park	TAM-CHE-004	0.28	1/29/2016	0.25	21.07.2017	0.25	100 %
20	Chennai Corporation	4.V.G.N Lakshmi Nagar Kalaimagal Street Park	TAM-CHE-005	1.29	1/29/2016	0.98	21.07.2017	0.98	100 %
21	Chennai Corporation	5.River view Avenue Main Road Park	TAM-CHE-006	0.66	1/29/2016	0.55	21.07.2017	0.55	100 %
22	Chennai Corporation	6.Arcot Road(Near Naveen Flats) Park	TAM-CHE-007	0.65	1/29/2016	0.54	21.07.2017	0.54	100 %
23	Chennai Corporation	7.Radha Mohan Street -Phoenix Mall Park	TAM-CHE-008	4.36	1/29/2016	3.25	21.07.2017	3.25	100 %
24	Chennai Corporation	8.Kumarasamy Nagar Main Road Park	TAM-CHE-009	2.41	1/29/2016	0.72	21.07.2017	0.72	100 %
25	Coimbatore Corporation	1.Elango Nagar park	TAM-COI-002	0.75	1/29/2016	0.75	11.05.2017	0.75	100%
26	Coimbatore Corporation	2.PLS Nagar park	TAM-COI-003	0.75	1/29/2016	0.75	11.05.2017	0.75	100%
27	Coimbatore Corporation	3.Maharaja Nagar park	TAM-COI-004	0.73	1/29/2016	0.73	11.05.2017	0.73	100%
28	Coimbatore Corporation	4.Gayathri Nagar park	TAM-COI-005	0.70	1/29/2016	0.70	11.05.2017	0.70	100%
29	Coimbatore Corporation	5.Thiyagaraja Nagar Park	TAM-COI-006	0.65	1/29/2016	0.65	11.05.2017	0.65	100%
30	Coimbatore Corporation	6.SriNath Lake View Park	TAM-COI-007	0.71	1/29/2016	0.71	11.05.2017	0.71	100%
31	Cuddalore Municipality	1.Subbarayalu Park, Manjakuppam	TAM-CUD-001	0.65	1/29/2016	0.65	22.09.2016	0.65	100%
32	Cuddalore Municipality	2.Vilwarayanatham Housing Board Park	TAM-CUD-002	0.92	1/29/2016	0.92	22.09.2016	0.92	100%
33	Cuddalore Municipality	3.Varaularajan Park	TAM-CUD-003	0.56	1/29/2016	0.56	22.09.2016	0.56	100%
34	Dindigul Corporation	1.R.M.Colony Park	TAM-DIN-001	1.20	1/29/2016	1.20	18.08.2016	1.20	100%
35	Dindigul Corporation	2.Mustafanagar Park	TAM-DIN-002	0.48	1/29/2016	0.48	16.08.2016	0.48	100%
36	Dindigul Corporation	3.Rajalakshmi Nagar Park	TAM-DIN-003	0.48	1/29/2016	0.48	16.08.2016	0.48	100%
37	Erode Corporation	1.Indira Nagar Park	TAM-ERO-002	0.59	1/29/2016	0.59	20.11.2016	0.59	100%
38	Erode Corporation	2.G.K.R Nagar Park	TAM-ERO-003	0.49	1/29/2016	0.49	25.11.2016	0.49	100%
39	Erode Corporation	3.Sivan Nagar Park	TAM-ERO-004	0.62	1/29/2016	0.62	20.07.2016	0.62	100%
40	Erode Corporation	4.Kollampalayam Housing unit Park	TAM-ERO-005	0.57	1/29/2016	0.57	12.10.2016	0.57	100%
41	Hosur Municipality	5.Park site at Avallapali Hudco Ward No-9 Park	TAM-HOS-006	0.30	1/29/2016	0.30	24.08.2016	0.30	100%
42	Hosur Municipality	1. New Astc Hudco Ward No-18 Park	TAM-HOS-002	0.58	1/29/2016	0.58	24.08.2016	0.58	100%

093

Managing Director
Finance and Infrastructure
Corporation Limited

S.No	Name of the City	Project Name	Project ID	Appraised cost of DPR (Rs. In cr)	Date of Approval of DPR	Tender Awarded cost	Date of award of contract	Approved cost (in Cr.)	Physical Progress till date
43	Hosur Municipality	2.Venkadeshwara layout Ward No-39 Park	TAM-HOS-003	0.39	1/29/2016	0.39	24.08.2016	0.39	100%
44	Hosur Municipality	3.Sapthagiri nagar Ward No-12 Park	TAM-HOS-004	0.39	1/29/2016	0.39	24.08.2016	0.39	100%
45	Hosur Municipality	4.Brindavan nagar Ward No-11 Park	TAM-HOS-005	0.42	1/29/2016	0.42	24.08.2016	0.42	100%
46	Kancheepuram Municipality	1.Arunachalam nagar park	TAM-KAN-001	0.47	1/29/2016	0.47	22.08.2016	0.47	100%
47	Kancheepuram Municipality	2.Chinnayan nagar park	TAM-KAN-002	0.52	1/29/2016	0.52	22.08.2016	0.52	100%
48	Kancheepuram Municipality	3.Elumalai nagar park	TAM-KAN-003	0.40	1/29/2016	0.40	22.08.2016	0.40	100%
49	Kancheepuram Municipality	4.Jem nagar	TAM-KAN-004	0.34	1/29/2016	0.34	22.08.2016	0.34	100%
50	Kancheepuram Municipality	5.Vedhachalam nagar Park	TAM-KAN-005	0.40	1/29/2016	0.40	22.08.2016	0.40	100%
51	Karaikudi Municipality	1.Soodamanipuram Park	TAM-KAR-001	0.63	1/29/2016	0.63	15.12.2016	0.63	100%
52	Karaikudi Municipality	2.P.L.Mohan Layout Park	TAM-KAR-002	0.49	1/29/2016	0.49	05.12.2016	0.49	100%
53	Karaikudi Municipality	3.Subramaniapuram Park	TAM-KAR-003	0.55	1/29/2016	0.55	05.12.2016	0.55	100%
54	Karaikudi Municipality	4.Swathinagar Park	TAM-KAR-004	0.49	1/29/2016	0.49	15.12.2016	0.49	100%
55	Kumbakonam Municipality	Senthinathan Nagar Park	TAM-KUM-001	2.17	1/29/2016	2.17	08.08.2016	2.17	100%
56	Madurai Corporation	1.Durai Samy Nagar Park	TAM-MAD-002	0.52	1/29/2016	0.52	08.10.2016	0.52	100%
57	Madurai Corporation	2.Ellis Nagar Park	TAM-MAD-003	0.36	1/29/2016	0.36	08.10.2016	0.36	100%
58	Madurai Corporation	3.Jai Nagar Park	TAM-MAD-004	0.26	1/29/2016	0.26	08.10.2016	0.26	100%
59	Madurai Corporation	4. Anaiyur Park	TAM-MAD-005	0.63	1/29/2016	0.63	08.10.2016	0.63	100%
60	Madurai Corporation	5.Vilangudi Semparuthi Nagar Park	TAM-MAD-006	0.45	1/29/2016	0.45	08.10.2016	0.45	100%
61	Nagercoil Municipality	1.Sr.C.P Ramasamy Memorial Park	TAM-NAG-002	0.87	1/29/2016	0.87	10.09.2016	0.87	100%
62	Nagercoil Municipality	2.Mukkadal Dam Park	TAM-NAG-003	0.50	1/29/2016	0.50	22.12.2016	0.50	100%
63	Nagercoil Municipality	3.Erulappapuram Municipal Park	TAM-NAG-004	0.25	1/29/2016	0.25	29.08.2016	0.25	100%
64	Nagercoil Municipality	4.Kamaraj Colony in Ward No.1 Park	TAM-NAG-005	0.14	1/29/2016	0.14	22.12.2016	0.14	100%
65	Nagercoil Municipality	5.Veladichai Vilai Layout in Ward No.19	TAM-NAG-006	0.09	1/29/2016	0.09	29.08.2016	0.09	100%
66	Nagercoil Municipality	6.Naru.Madivilai Park in Ward No.19	TAM-NAG-007	0.05	1/29/2016	0.05	29.08.2016	0.05	100%
67	Nagercoil Municipality	7.Chidambaram Layout Park in WardNo.19	TAM-NAG-008	0.05	1/29/2016	0.05	29.08.2016	0.05	100%
68	Pallavaram Municipality	1.Chitra Layout Park	TAM-PAL-001	0.44	1/29/2016	0.44	29.07.2016	0.44	100%
69	Pallavaram Municipality	2.Subham nagar Phase - I Park	TAM-PAL-002	0.91	1/29/2016	0.91	29.07.2016	0.91	100%
70	Pallavaram Municipality	3.AG's Nagar Park	TAM-PAL-003	0.68	1/29/2016	0.68	29.07.2016	0.68	100%
71	Pudukottai Municipality	1.New creation of park at Kamban Nagar	TAM-PUD-001	0.69	1/29/2016	0.69	02.08.2016	0.69	100%
72	Pudukottai Municipality	2.New creation of park at Poonga Nagar	TAM-PUD-002	0.57	1/29/2016	0.57	02.08.2016	0.57	100%
73	Pudukottai Municipality	3.New creation of park at SS nagar	TAM-PUD-003	0.40	1/29/2016	0.40	02.08.2016	0.40	100%

094

Development Corporation Ltd
49B/1-2, Anna Salai, Nandambur
Chennai - 600 035.

S.No	Name of the City	Project Name	Project ID	Appraised cost of DPR (Rs. in cr)	Date of Approval of DPR	Tender Awarded cost	Date of award of contract	Approved cost (in Cr.)	Physical Progress till date
74	Pudukottai Municipality	4.New creation of park at Barathi Nagar	TAM-PUD-004	0.41	1/29/2016	0.41	02.08.2016	0.41	100%
75	Rajapalayam Municipality	3.TNHB Colony Park	TAM-RAJ-004	0.23	1/29/2016	0.23	19.08.2016	0.23	100%
76	Rajapalayam Municipality	1.PSK Park	TAM-RAJ-002	0.22	1/29/2016	0.22	19.08.2016	0.22	100%
77	Rajapalayam Municipality	2.NSB Park	TAM-RAJ-003	0.39	1/29/2016	0.39	19.08.2016	0.39	100%
78	Rajapalayam Municipality	4.RR Nagar- I Park	TAM-RAJ-005	0.21	1/29/2016	0.21	19.08.2016	0.21	100%
79	Rajapalayam Municipality	5.RR Nagar- II Park	TAM-RAJ-006	0.34	1/29/2016	0.34	19.08.2016	0.34	100%
80	Rajapalayam Municipality	6.RR Nagar- III Park	TAM-RAJ-007	0.29	1/29/2016	0.29	19.08.2016	0.29	100%
81	Rajapalayam Municipality	7.RR Nagar- IV Park	TAM-RAJ-008	0.29	1/29/2016	0.29	19.08.2016	0.29	100%
82	Rajapalayam Municipality	8.Ganapathiyapuram Park	TAM-RAJ-009	0.30	1/29/2016	0.30	19.08.2016	0.30	100%
83	Salem Corporation	1.Ashok nagar Park	TAM-SAL-002	0.36	1/29/2016	0.36	29.07.2016	0.36	100%
84	Salem Corporation	2.Sona nagar Park	TAM-SAL-001	0.42	1/29/2016	0.42	01.08.2016	0.42	100%
85	Salem Corporation	3.Kanchi Nagar Park	TAM-SAL-004	0.65	1/29/2016	0.65	29.07.2016	0.65	100%
86	Salem Corporation	4.SK Township Park	TAM-SAL-003	0.51	1/29/2016	0.51	01.08.2016	0.51	100%
87	Tambaram Municipality	1.Haritha enclave park	TAM-TAM-001	1.00	1/29/2016	1.00	09.08.2016	1.00	100%
88	Tambaram Municipality	2.Amal Nagar park	TAM-TAM-002	0.25	1/29/2016	0.25	09.08.2016	0.25	100%
89	Tambaram Municipality	3.Kone krishna park	TAM-TAM-003	0.25	1/29/2016	0.25	09.08.2016	0.25	100%
90	Tambaram Municipality	4.Arul Nagar park	TAM-TAM-004	0.64	1/29/2016	0.64	09.08.2016	0.64	100%
91	Thanjavur Corporation	1.Kurinji Park	TAM-THA-002	0.85	1/29/2016	0.85	29.07.2016	0.85	100%
92	Thanjavur Corporation	2.Old Housing Unit Park	TAM-THA-003	0.62	1/29/2016	0.62	29.07.2016	0.62	100%
93	Thanjavur Corporation	3.Arulanantha Park	TAM-THA-004	0.67	6/8/2017	0.67	31.10.2017	0.67	100%
94	Thiruvannamalai Municipality	1.Thamarai Nagar 6th street (Opp. Uzhavar santhai) Park	TAM-TIR-001	0.56	1/29/2016	0.56	11.11.2016	0.56	100%
95	Thiruvannamalai Municipality	2.Thamarai Nagar 7th street (Rear side of TANSI) Park	TAM-TIR-002	0.60	1/29/2016	0.60	11.11.2016	0.60	100%
96	Thiruvannamalai Municipality	3.Thamarai Nagar 8th street Park	TAM-TIR-003	0.58	1/29/2016	0.58	11.11.2016	0.58	100%
97	Thiruvannamalai Municipality	4.Thamarai Nagar 2nd street (Near Thamarai Kulam) Park	TAM-TIR-004	0.40	1/29/2016	0.40	11.11.2016	0.40	100%
98	Theotokkudi Corporation	1.State Bank Colony Park	TAM-THO-001	1.37	1/29/2016	1.37	25.12.2016	1.37	100%
99	Theotokkudi Corporation	2.Kakkan nagar Park	TAM-THO-002	0.02	1/29/2016	0.02	03.12.2016	0.02	100%
100	Tiruchappalli Corporation	1.Anna nagar Science Park	TAM-TIR-001	2.14	1/29/2016	2.14	21.09.2016	2.14	100%
101	Tirunelveli Corporation	1.Nalmeippar Nagar (South) Park	TAM-TIR-001	0.36	1/29/2016	0.36	12.09.2017	0.36	100%
102	Tirunelveli Corporation	2.Kumerasan Nagar Park	TAM-TIR-002	0.66	1/29/2016	0.66	15.09.2017	0.66	100%
103	Tirunelveli Corporation	3.NGO 'B' Colony (Near by Amala School) Park	TAM-TIR-003	0.65	1/29/2016	0.65	12.09.2017	0.65	100%
104	Tirunelveli Corporation	4.M.S.K. Nagar Park	TAM-TIR-004	0.50	1/29/2016	0.50	02.03.2017	0.50	100%

S.No	Name of the City	Project Name	Project ID	Appraised cost of DPR (Rs. in cr)	Date of Approval of DPR	Tender Awarded cost	Date of award of contract	Approved cost (in Cr.)	Physical Progress till date
105	Tirunelveli Corporation	5.Velavar Colony Park	TAM-TIR-005	0.55	1/29/2016	0.55	08.03.2017	0.55	100%
106	Tiruppur Corporation	1.Nanjappa Nagar Park	TAM-TIR-002	1.08	1/29/2016	1.08	23.09.2016	1.08	100%
107	Tiruppur Corporation	2. VGV Garden Park	TAM-TIR-003	1.09	1/29/2016	1.09	05.12.2016	1.09	100%
108	Vellore Corporation	Vaibhav Nagar Bark	TAM-VEL-002	0.66	1/29/2016	0.66	12.08.2016	0.66	100%
109	Vellore Corporation	2.Kurinji Nagar park	TAM-VEL-003	0.47	1/29/2016	0.47	12.08.2016	0.47	100%
110	Vellore Corporation	3.Sabapathi Nagar Park	TAM-VEL-004	0.47	1/29/2016	0.47	26.10.2016	0.47	100%
111	Vellore Corporation	4.Jeeva Nagar Park	TAM-VEL-005	0.42	1/29/2016	0.42	12.08.2016	0.42	100%
Total approved cost for Green Space Development Projects				63.67				60.21	
GRAND TOTAL				3245.50				2288.04	

State Mission Director
AMRUT, Tamil Nadu

Chairman & Managing Director
Tamilnadu Urban Finance and Infrastructure
Development Corporation Limited
490/1-2, Anna Salai, Nandanam,
Chennai - 600 035.

Details of Projects taken up under AMRUT							SAAP - II			
S.No	Name of the City	Project Name	Project ID	Appraised cost of DPR (Rs. In Cr.)	Date of Approval of DPR	Tender Awarded cost	Date of award of contract	Approved cost (in Cr.)	Physical Progress till date	
Water supply and underground Sewerage Projects										
1	Coimbatore Corporation	Providing Water Supply to added areas - Uthandi, Jallodampottai, Mathur, Madipakkam and Neelankarai	TAM-CHE-010	184.11	4/6/2017	49.45	21.05.2018	49.45	26.88 %	
2	CMWSSB	Providing Water Supply Scheme to added areas-Uthandi, Jallodampottai, Mathur, Madipakkam and Neelankarai	TAM-CHE-010	184.11	4/6/2017				-	
3	CMWSSB	Water Supply Source Improvement works to Sholinganallur including IT Sector, Cantonment Area St. Thomas Mount	TAM-CHE-011	125.89	6/8/2017				-	
4	Coimbatore Corporation	Improvement and Revamping of water supply Scheme	TAM-COI-025	506.04	9/1/2017	646.71	24.11.2017	646.71	5.00 %	
5	CMWSSB	Construction of 45 MLD capacity TRO Plant At Koyambedu including Transmission Main for Conveying Product Water To SIPCOT Industries in Sriperumbudur.	TAM-CHE-012	394.00	1/10/2017	486.21	21.04.2017	394.00	62.00 %	
6	Tirunelveli Corporation	Providing Underground Sewerage System covering 25 wards (24 fully + 1 partly covered) - Phase-I.	TAM-TIR-006	289.01	6/8/2017	324.44	28.05.2018	289.01	6.00 %	
7	Vellore Corporation	Underground Sewerage Scheme Phase-III	TAM-VEL-006	248.26	12/12/2017				-	
8	Tirunelveli Corporation	Providing Underground Sewerage system in Phase-III of the city covering 30 wards	TAM-TIR-016	381.86	12/12/2017				-	
9	Kumbakonam Municipality	Providing Underground Sewerage Scheme to leftout areas	TAM-KUM-003	59.84	6/8/2017	67.8	18.07.2018	59.84	35.00 %	
10	Tiruchirappalli Corporation	Providing Underground Sewerage Scheme - Phase-II	TAM-TIR-002	344.00	6/8/2017	333.91	25.04.2018	333.91	10.00 %	
11	Vellore Corporation	Underground Sewerage Scheme Phase-II	TAM-VEL-015	343.69	4/6/2017				-	
12	Rameswaram Municipality	Providing Underground Sewerage Scheme	TAM-RAM-001	40.33	6/8/2017	49.97	01.12.2017	40.33	18.00 %	
13	CMWSSB	Providing UGSS to added areas-Manali, Karampakkam, Chinnasekkadu and Madipakkam	TAM-CHE-013	223.00	4/6/2017				-	
14	Coimbatore Corporation	Providing Underground Sewerage Scheme to added areas	TAM-COI-008	442.00	6/8/2017	465.02	5.09.2018	465.02	2.00 %	
Total Approved cost for Water Supply and Underground Sewerage Projects				3622.53				2269.32		

S.No	Name of the City	Project Name	Project ID	Appraised cost of DPR (Rs. In cr.)	Date of Approval of DPR	Tender Awarded (Rs.)	Date of award of contract	Approved cost (in Cr.)	Physical Progress till date
Green Space Development Projects									
15	Avadi Municipality	3.Improvement of Park at Salaji Nagar in Ward No.30	TAM-AVA-002	0.59	1/10/2017	0.59	15.09.2017	0.59	100.00 %
16	Avadi Municipality	2.Improvement of Park at TNHB sectot II (Near STP site in Ward No.18	TAM-AVA-004	0.63	1/10/2017	0.63	15.09.2017	0.63	100.00 %
17	Avadi Municipality	3.Improvement of Park at Lazer Nagar 2nd Street and 5th Street in Ward No.27	TAM-AVA-003	0.44	1/10/2017	0.44	15.09.2017	0.44	100.00 %
18	Avadi Municipality	4.Improvement of Park at Antony Nagar in Ward No.13	TAM-AVA-005	0.60	1/10/2017	0.60	15.09.2017	0.60	100.00 %
19	Avadi Municipality	5.Improvement of Park at Sriram Nagar in Ward No.16	TAM-AVA-006	0.90	1/10/2017	0.90	15.09.2017	0.90	100.00 %
20	Avadi Municipality	6.Improvement of Park at Kaveripalayam in Ward No.35	TAM-AVA-007	0.60	1/10/2017	0.60	15.09.2017	0.60	100.00 %
21	Avadi Municipality	7.Improvement of Park at Senthil Nagar in Ward No. 11	TAM-AVA-008	0.37	1/10/2017	0.37	15.09.2017	0.37	100.00 %
22	Chennai Corporation	Formation of new Park at Venugopal Street Jn. Of Panner Nagar, Mogappair in DN-92,ZONE -VII	TAM-CHE-026	0.29	1/10/2017	0.29	12.06.2017	0.29	100.00 %
23	Chennai Corporation	Formation of New Park at Thallankuppam Slum Board Quarters, Kathivakkam high road, Ennore in Dn-1, Zone - I	TAM-CHE-014	0.38	1/10/2017	0.38	12.06.2017	0.38	100.00 %
24	Chennai Corporation	Formation of New Park-4 at Tsunami Quarters, AIR Nagar, Ennore in Dn-3, Zone - I	TAM-CHE-015	0.48	1/10/2017	0.48	12.06.2017	0.48	100.00 %
25	Chennai Corporation	Formation of new Park-2 at Tsunami Quarters AIR Nagar, Ennore in Div-3, Zone - I	TAM-CHE-016	0.42	1/10/2017	0.42	12.06.2017	0.42	100.00 %
26	Chennai Corporation	Formation of new Park at Glass Factory road (Hansa Estates) Near Balakrishna Nagar., Thiruvottiyur. in Dn-7, Zone - I	TAM-CHE-017	0.36	1/10/2017	0.36	21.06.2017	0.36	100.00 %

S.No	Name of the City	Project Name	Project ID	Appraised cost of DPR (Rs. In cr.)	Date of Approval of DPR	Tender Awarded cost	Date of award of contract	Approved cost (in Cr.)	Physical Progress till date
27	Chennai Corporation	Formation of new Park at Madhavaram, Vegetarian Villages, Puzhal in DN-22 Zone - III.	TAM-CHE-018	0.36	1/10/2017	0.36	12.06.2017	0.36	100.00 %
28	Chennai Corporation	Formation of new Park at Gangaadharan Street, Puzhal in DN-23, ZONE-III	TAM-CHE-019	0.29	1/10/2017	0.28	12.06.2017	0.28	100.00 %
29	Chennai Corporation	Formation of New Park at Puthagaram, Surapet, Puzhal in DN-24, ZONE III	TAM-CHE-020	0.36	1/10/2017	0.35	12.06.2017	0.35	100.00 %
30	Chennai Corporation	Formation of new Park at Birla Avenue, near Padmavathy Nagar service road, Kathirvedu, Puzhal in DN-25,ZONE -III	TAM-CHE-021	0.45	1/10/2017	0.45	12.06.2017	0.45	100.00 %
31	Chennai Corporation	Formation of new Park at Padmavathy Nagar 7th Street, Kathirvedu, Puzhal in DN-25,ZONE -III	TAM-CHE-022	0.92	1/10/2017	0.92	12.06.2017	0.92	100.00 %
32	Chennai Corporation	Formation of new Park at 80 feet road, Thanikachalam Nagar, Ponniamman medu, Madhavaram in DN-33,ZONE -III	TAM-CHE-023	0.35	1/10/2017	0.34	12.06.2017	0.34	100.00 %
33	Chennai Corporation	Formation of new Park at Tsunami Quarters 'B' Block, A.A.Scheme Road, Tondiarpet. in DN-40,ZONE -IV	TAM-CHE-024	0.38	1/10/2017	0.38	12.06.2017	0.38	100.00 %
34	Chennai Corporation	Formation of new Park at Tsunami Quarters 'M' Block, A.A.Scheme Road, Tondiarpet.	TAM-CHE-033	0.28	1/10/2017	0.28	12.06.2017	0.28	100.00 %
35	Chennai Corporation	Formation of New Park at Thirumangalam main road, Mogappair in DN-90,ZONE -VII	TAM-CHE-025	0.25	1/10/2017	0.25	14.06.2017	0.25	100.00 %
36	Chennai Corporation	Formation of new Park at V.G.P. Nagar (Near Varun Apartments), Mogappair in DN-92,ZONE -VII	TAM-CHE-027	0.34	1/10/2017	0.33	15.10.2017	0.33	100.00 %
37	Chennai Corporation	Formation of new Park at Veeramamunivar Street (Opp. To MGR Adharsh School), Mogappair in DN-92,ZONE -VII	TAM-CHE-028	0.42	1/10/2017	0.42	15.06.2017	0.42	100.00 %
38	Chennai Corporation	Formation of new Park at TNHB Quarters, Nerkundram, West Natesan Nagar, Erikkarai Street in DN-127,ZONE -X	TAM-CHE-029	2.29	1/10/2017	2.28	09.06.2017	2.28	100.00 %

S.No	Name of the City	Project Name	Project ID	Appraised cost of DPR (Rs. in cr)	Date of Approval of DPR	Tender Awarded cost	Date of award of contract	Approved cost (in Cr.)	Physical Progress till date
40	Chennai Corporation	Formation of new Park at V.S. Mani Nagar, Phase - III	TAM-CHE-058	0.72	6/8/2017	0.72	17.02.2017	0.72	100.00 %
41	Chennai Corporation	Formation of new Park at Rajiv Gandhi Salai (Near Dollar Building) Sholinganallur in DN-197,ZONE -XV	TAM-CHE-032	0.52	1/31/2018	0.52	15.06.2017	0.52	100.00 %
42	Chennai Corporation	Formation of New Park at Church Road, Mogappiar in DIV-92,Z-VII	TAM-CHE-034	0.37	1/31/2018	0.37	19.10.2017	0.37	100.00 %
43	Chennai Corporation	Formation of New Park at VGN Shanthi Nagar in DIV-86,Z-VI	TAM-CHE-038	0.81	1/10/2017	0.81	19.10.2017	0.81	100.00 %
44	Chennai Corporation	Formation of New Park at Agani Estate & ICF Colony	TAM-CHE-062	0.48	1/10/2017	0.47	17.02.2017	0.47	100.00 %
45	Chennai Corporation	Formation of new Park at Sakthi Garden	TAM-CHE-063	0.80	1/10/2017	0.79	17.02.2017	0.79	100.00 %
46	Coimbatore Corporation	1.Providing of Park in Corporation Reserve Site at Poonga nagar in Ward No:94, South Zone	TAM-COI-016	0.65	1/10/2017	0.65	28.08.2017	0.65	100.00 %
47	Coimbatore Corporation	2.Providing of Park in Corporation Reserve Site at Carmel Nagar in Ward No:100, South Zone	TAM-COI-012	0.68	1/10/2017	0.68	28.08.2017	0.68	100.00 %
48	Coimbatore Corporation	3.Providing of Park in Corporation Reserve Site at Anna Nagar Housing Unit in Ward No:19, West Zone	TAM-COI-011	0.76	1/10/2017	0.76	28.08.2017	0.76	100.00 %
49	Coimbatore Corporation	4.Providing of Park in Corporation Reserve Site at Tauta Nagar in Ward No:18, West Zone	TAM-COI-013	0.75	1/10/2017	0.75	28.08.2017	0.75	100.00 %
50	Coimbatore Corporation	5.Providing of Park in Corporation Reserve Site at Ganapathy Maa Nagar in Ward No:41, North Zone	TAM-COI-009	1.00	1/10/2017	1.00	28.08.2017	1.00	100.00 %
51	Coimbatore Corporation	Providing of Park at CheranMaa Nagar in Ward No - 32, East Zone	TAM-COI-014	0.72	1/10/2017	0.72	28.08.2017	0.72	100.00 %
52	Coimbatore Corporation	7.Providing of Park in Corporation Reserve Site at Srinivasa Nagar in Ward No:100, South Zone	TAM-COI-015	0.60	1/10/2017	0.60	28.08.2017	0.60	100.00 %
53	Cuddalore Municipality	5.Providing Green Space, Children's park and Play field at THANGARAJ NAGAR	TAM-CUD-008	0.70	1/10/2017	0.70	31.11.2017	0.70	100.00 %
54	Cuddalore Municipality	1.Providing Green Space, Children's park and Play field at Anna Nagar	TAM-CUD-004	0.42	1/10/2017	0.42	31.11.2017	0.42	100.00 %

S.No	Name of the City	Project Name	Project ID	Appraised cost of DPR (Rs. In cr.)	Date of Approval of DPR	Tender Awarded cost	Date of award of contract	Approved cost (in Cr.)	Physical Progress till date
58	Chennai Corporation	1. Providing Green Space, Children's park and Play field at Poonam Nagar	TAM-CUD-005	0.54	1/10/2017	0.54	21.08.2017	0.54	100.00 %
59	Chennai Corporation	2. Providing Green Space, Children's park and Play field at Saravana Nagar	TAM-CUD-006	0.47	1/10/2017	0.47	21.08.2017	0.47	100.00 %
57	Cuddalore Municipality	4. Providing Green Space, Children's park and Play field at SARAVANA NAGAR	TAM-CUD-007	0.51	1/10/2017	0.51	21.11.2017	0.51	100.00 %
56	Dindigul Corporation	1.R.M.Colony Nager Park	TAM-DIN-006	0.50	1/10/2017	0.50	28.08.2017	0.50	100.00 %
59	Dindigul Corporation	2.Vivekanandha Nagar Park	TAM-DIN-007	0.50	1/10/2017	0.50	28.08.2017	0.50	100.00 %
60	Dindigul Corporation	3.Devasagayam Nagar	TAM-DIN-005	0.34	1/10/2017	0.34	28.08.2017	0.34	100.00 %
61	Dindigul Corporation	4. Abiramiamman Nagar	TAM-DIN-004	0.28	1/10/2017	0.28	28.08.2017	0.28	100.00 %
62	Dindigul Corporation	5. R.M Colony 6th cross	TAM-DIN-008	0.46	1/10/2017	0.46	28.08.2017	0.46	100.00 %
63	Dindigul Corporation	6.Rajalakhsmi Nagar	TAM-DIN-009	0.59	1/10/2017	0.59	28.08.2017	0.59	100.00 %
64	Erode Corporation	1.Providing park and play field in Ward No - 4 at Revenue colony	TAM-ERO-008	0.65	1/10/2017	0.65	12.07.2017	0.65	100.00 %
65	Erode Corporation	2.Providing Green Space and Park in Ward No - 17 at Sengunthar Nagar	TAM-ERO-009	0.90	1/10/2017	0.90	01.08.2017	0.90	100.00 %
66	Erode Corporation	3.Providing Green Space and Park in Ward No - 34 at Lakshmi Garden	TAM-ERO-007	0.70	1/10/2017	0.70	18.05.2017	0.70	100.00 %
67	Erode Corporation	4.Providing Green Space and Park in Ward No - 46 at Kakkanji Nagar	TAM-ERO-006	0.40	1/10/2017	0.40	28.07.2017	0.40	100.00 %
68	Hosur Municipality	1.Brindavan nagar Park Ward No - 25	TAM-HOS-008	0.44	1/10/2017	0.44	14.07.2017	0.44	100.00 %
69	Hosur Municipality	2.Rayakottai Hudco Park Ward No - 37	TAM-HOS-009	0.45	1/10/2017	0.45	14.07.2017	0.45	100.00 %
70	Hosur Municipality	3.Abdulkalam nagar Park Ward No - 13	TAM-HOS-007	0.36	1/10/2017	0.36	14.07.2017	0.36	100.00 %
71	Hosur Municipality	4.Thally Hudco Park Ward No - 33	TAM-HOS-010	0.33	1/10/2017	0.33	14.07.2017	0.33	100.00 %
72	Kancheepuram Municipality	1.Providing Children's Play Field and Park Development at Gandhi Nagar Park at Ward No-48	TAM-KAN-006	0.45	1/10/2017	0.45	02.08.2017	0.45	100.00 %

S.No	Name of the City	Project Name	Project ID	Appraised cost of DPR (Rs. in Cr.)	Date of Approval of DPR	Tender Awarded cost	Date of award of contract	Approved cost (in Cr.)	Physical Progress till date
	Kancheepuram Municipality	2.Providing Children's Play Field and Park Development at Bharasandasan Nagar Park Ward No-45	TAM-KAN-006	0.43	1/10/2017	0.43	02.08.2017	0.43	100.00 %
	Kancheepuram Municipality	3.Providing Children's Play Field and Park Development at Bharasandasan Nagar Park Ward No-45	TAM-KAN-009	0.46	1/10/2017	0.46	02.08.2017	0.46	100.00 %
75	Kancheepuram Municipality	4.Providing Children's Play Field and Park Development at Gurusamy Nagar Ward No-49	TAM-KAN-009	0.44	1/10/2017	0.44	02.08.2017	0.44	100.00 %
	Kancheepuram Municipality	5.Providing Children's Play Field and Park Development at Perasariyar Nagar Ward No-47	TAM-KAN-010	0.42	1/10/2017	0.42	02.08.2017	0.42	100.00 %
77	Kancheepuram Municipality	6.Providing Children's Play Field and Park Development at Vedhachalam Nagar Ward No-49	TAM-KAN-011	0.43	1/10/2017	0.43	02.08.2017	0.43	100.00 %
78	Karaikudi Municipality	1.Creation of New Park at Soodamanipuram	TAM-KAR-006	0.75	1/10/2017	0.75	03.08.2017	0.75	100.00 %
79	Karaikudi Municipality	2.Creation of New Park at Natarajan and Kannadasan Layout	TAM-KAR-007	0.74	1/10/2017	0.74	03.08.2017	0.74	100.00 %
80	Karaikudi Municipality	3.Creation of New Park at Ramasamy Layout	TAM-KAR-005	0.48	1/10/2017	0.48	03.08.2017	0.48	100.00 %
81	Karaikudi Municipality	4.Creation of New Park at Diamond Nagar Layout	TAM-KAR-008	0.31	1/10/2017	0.31	03.08.2017	0.31	100.00 %
82	Karaikudi Municipality	5.Creation of New Park at Kannadasan Layout Nagar	TAM-KAR-009	0.36	1/10/2017	0.36	03.08.2017	0.36	100.00 %
83	Kumbakonam Municipality	1.Development of Park at Sathyam Nagar at Kumbakonam Municipality in Ward No - 38	TAM-KUM-004	0.58	1/10/2017	0.58	08.09.2017	0.58	100.00 %
84	Kumbakonam Municipality	2.Development of Park at Srinivasan Nagar at Kumbakonam Municipality in Ward NO -45	TAM-KUM-005	0.56	1/10/2017	0.56	08.09.2017	0.56	100.00 %
85	Kumbakonam Municipality	3.New Green Park development Elanga nagar in ward No:45	TAM-KUM-006	0.38	1/10/2017	0.38	08.09.2017	0.38	100.00 %
86	Kumbakonam Municipality	4.New Green Park development Kanmani nagar in ward No:39	TAM-KUM-007	0.34	1/10/2017	0.34	08.09.2017	0.34	100.00 %
87	Kumbakonam Municipality	5.New Green Park development Sri Ram nagar in ward No:25	TAM-KUM-008	0.46	1/10/2017	0.46	08.09.2017	0.46	100.00 %
88	Kumbakonam Municipality	6.New Green Park development Ragavendra nagar in ward No:38	TAM-KUM-009	0.29	1/10/2017	0.29	08.09.2017	0.29	100.00 %
89	Madurai Corporation	1.Suriya Nagar Park Ward No - 27 in Zone I	TAM-MAD-008	0.40	1/10/2017	0.40	25.05.2017	0.40	100.00 %
90	Madurai Corporation	2.Joseph Nagar Park Ward No - 71 in Zone III	TAM-MAD-009	0.50	1/10/2017	0.50	25.05.2017	0.50	100.00 %
91	Madurai Corporation	3.Near Tvs School Park Ward No - 77 in Zone IV	TAM-MAD-010	0.26	1/10/2017	0.26	25.05.2017	0.26	100.00 %
92	Madurai Corporation	4.Anna Nagar Park Ward No - 35 in Zone II	TAM-MAD-011	0.52	1/10/2017	0.52	25.05.2017	0.52	100.00 %

S.No	Name of the City	Project Name	Project ID	Appraised cost of DPR (Rs. In cr.)	Date of Approval of DPR	Tender Awarded cost	Date of award of contract	Approved cost (in Cr.)	Physical Progress till date
		3. Beautification of Ward No - 42 in Zone II	TAM-NAG-012	0.95	1/10/2017	0.95	29.05.2017	0.95	100.00 %
		4. Beautification of Ward No - 43 in Zone II	TAM-NAG-008	0.55	1/10/2017	0.55	31.07.2017	0.55	100.00 %
		5. Beautification of Ward No - 44 in Zone II	TAM-NAG-009	0.44	1/10/2017	0.44	31.07.2017	0.44	100.00 %
98	Nagapattinam Municipality	3. NEITHAL NAGAR PARK - 3	TAM-NAG-003	0.36	1/10/2017	0.36	31.07.2017	0.36	100.00 %
97	Nagapattinam Municipality	4. NEITHAL NAGAR PARK - 5	TAM-NAG-004	0.32	1/10/2017	0.32	31.07.2017	0.32	100.00 %
95	Nagapattinam Municipality	5. RVG NAGAR PARK	TAM-NAG-005	0.22	1/10/2017	0.22	31.07.2017	0.22	100.00 %
99	Nagercoil Municipality	1. Beautification of Nesavalar colony Municipal of park in Nagercoil Municipality Ward No - 25	TAM-NAG-009	0.38	1/10/2017	0.38	11.09.2017	0.38	100.00 %
100	Nagercoil Municipality	2. Beautification of Mukkadal dam Municipal park phase II in Nagercoil Municipality	TAM-NAG-010	0.42	1/10/2017	0.42	11.09.2017	0.42	100.00 %
101	Nagercoil Municipality	3. Beautification of Nangil Nagar Municipal Park in Nagercoil Municipality Ward No - 49	TAM-NAG-011	0.24	1/10/2017	0.24	16.10.2017	0.24	100.00 %
102	Nagercoil Municipality	4. Beautification of Rajalakshmi Nager Municipal park in Nagercoil Municipality Ward No - 24	TAM-NAG-012	0.42	1/10/2017	0.42	27.09.2017	0.42	100.00 %
103	Nagercoil Municipality	5. Beautification of Sarakkalvilai (Vivekanathasalai) in Nagercoil Municipality Ward No - 19	TAM-NAG-013	0.44	1/10/2017	0.44	27.09.2017	0.44	100.00 %
104	Nagercoil Municipality	6. Beautification of Christopher colony Municipal Park in Nagercoil Municipality Ward No - 24	TAM-NAG-014	0.37	1/10/2017	0.37	02.10.2017	0.37	100.00 %
105	Nagercoil Municipality	7. Beautification of Jeeva nager Municipal Park in Nagercoil Municipality Ward No - 49	TAM-NAG-015	0.23	1/10/2017	0.23	28.07.2017	0.23	100.00 %
106	Nagercoil Municipality	8. Beautification of Priya Nager Municipal Park in Nagercoil Municipality in Ward No - 19	TAM-NAG-016	0.14	1/10/2017	0.14	22.09.2017	0.14	100.00 %
107	Pallavaram Municipality	1. Providing Childrens Park and Play field at Arulmurugan nagar in Ward No - 15	TAM-PAL-005	0.42	1/10/2017	0.42	27.06.2017	0.42	100.00 %
108	Pallavaram Municipality	2. Providing Childrens Park and Play field at Jeyalakshmi Nagar in Ward No - 13	TAM-PAL-006	0.39	1/10/2017	0.39	27.06.2017	0.39	100.00 %
109	Pallavaram Municipality	3. Providing Childrens Park and Play field at Kashivishalakshipuram in Ward No - 15	TAM-PAL-007	0.44	1/10/2017	0.44	27.06.2017	0.44	100.00 %

S.No	Name of the City	Project Name	Project ID	Appraised cost of DBP (Rs. Crore)	Date of Approval of DBP	Tender Awarded cost	Date of award of contract	Approved cost (Rs. Crore)	Physical Progress till date
110	Rameswaram Municipality	10. Providing Children's Park and Play field at Melkai nagar in Ward No - 74	TAM-PAL-008	0.40	1/10/2017	0.40	03.07.2017	0.40	100.00 %
111	Rameswaram Municipality	11. Providing Children's Park and Play field at Melkai nagar in Ward No - 74	TAM-PAL-009	0.40	1/10/2017	0.40	03.07.2017	0.40	100.00 %
112	Rameswaram Municipality	6. Providing Children's Park and Play field at Saraswathi Colony in Ward No - 20	TAM-PAL-010	0.52	1/10/2017	0.52	27.09.2017	0.52	100.00 %
113	Pudukottai Municipality	1. New creation of park at Gandhi poonga	TAM-PUD-005	0.57	1/10/2017	0.57	03.07.2017	0.57	100.00 %
114	Pudukottai Municipality	2. New creation of park at Tamizh nagar	TAM-PUD-019	0.42	1/10/2017	0.42	03.07.2017	0.42	100.00 %
115	Pudukottai Municipality	3. New creation of park at Sathiyamoorthi road	TAM-PUD-007	0.88	1/10/2017	0.88	03.07.2017	0.88	100.00 %
116	Pudukottai Municipality	4. New creation of park at Shanmuga nagar	TAM-PUD-008	0.57	1/10/2017	0.57	03.07.2017	0.57	100.00 %
117	Pudukottai Municipality	5. New creation of park at Charless nagar	TAM-PUD-009	0.25	1/10/2017	0.25	03.07.2017	0.25	100.00 %
118	Pudukottai Municipality	6. New creation of park at Valliyappa Nagar	TAM-PUD-010	0.50	1/10/2017	0.50	03.07.2017	0.50	100.00 %
119	Pudukottai Municipality	7. New creation of park at Periyar Nagar	TAM-PUD-011	0.50	1/10/2017	0.50	03.07.2017	0.50	100.00 %
120	Rameswaram Municipality	1. Development of Green Spaces and Parks at PAC Ramasamy Raja Nagar in Ward No - 14	TAM-RAM-002	0.68	1/10/2017	0.68	20.12.2017	0.68	100.00 %
121	Rameswaram Municipality	2. Development of Green Spaces and Parks at Tourism park	TAM-RAM-003	0.50	1/10/2017	0.50	02.11.2017	0.50	100.00 %
122	Rameswaram Municipality	3. Development of Green Spaces and Parks at Ayyan Thiruvalluvar park	TAM-RAM-004	0.33	1/10/2017	0.33	02.11.2017	0.33	100.00 %
123	Salem Corporation	1. Providing New Green Development at Mahendrapuri Maharaja Circle in Division No - 8	TAM-SAL-006	0.35	1/10/2017	0.35	10.07.2017	0.35	100.00 %
124	Salem Corporation	2. Providing New Green Development at Ayyasamy Park in Division No - 8	TAM-SAL-007	0.71	1/10/2017	0.71	10.07.2017	0.71	100.00 %
125	Salem Corporation	3. Providing New Green Development at Gandhi Park in Division No - 50	TAM-SAL-008	0.27	1/10/2017	0.27	27.07.2017	0.27	100.00 %

S.No	Name of the City	Project Name	Project ID	Appraised cost of DPR (Rs. in cr.)	Date of Approval of DPR	Tender Awarded cost	Date of award of contract	Approved cost (in Cr.)	Physical Progress till date
126	Salem Corporation	4.Providing New Green Development at Alwathi Pattanam in Division No: 28	TAM-SAL-008	0.48	1/10/2017	0.48	27.07.2017	0.48	100.00 %
127	Salem Corporation	5.Providing New Green Development at Madathi Garden, Thambaram Pattanam in Division No: 58	TAM-SAL-009	0.41	1/10/2017	0.41	10.07.2017	0.41	100.00 %
128	Salem Corporation	6.Providing New Green Development at Prakasami Nagar in Division No: 6	TAM-SAL-010	0.23	1/10/2017	0.23	27.07.2017	0.23	100.00 %
129	Salem Corporation	7.Providing New Green Development at Puhazh Nagar in Division No: 19	TAM-SAL-011	0.20	1/10/2017	0.20	27.07.2017	0.20	100.00 %
130	Tambaram Municipality	2.Mullai Nagar Park	TAM-TAM-008	0.42	1/10/2017	0.42	10.01.2017	0.42	100.00 %
131	Tambaram Municipality	3.Old State Bank colony Park	TAM-TAM-009	0.33	1/10/2017	0.33	16.08.2017	0.33	100.00 %
132	Tambaram Municipality	4.Anandapuram Subbarayan Park	TAM-TAM-010	0.45	1/10/2017	0.45	11.08.2017	0.45	100.00 %
133	Tambaram Municipality	5.Ganesh Nagar Park	TAM-TAM-005	0.40	1/10/2017	0.40	11.08.2017	0.40	100.00 %
134	Tambaram Municipality	6.TNHB Phase III Park	TAM-TAM-011	0.32	1/10/2017	0.32	11.08.2017	0.32	100.00 %
135	Tambaram Municipality	7. Varatharaja Nagar Park	TAM-TAM-012	0.39	1/10/2017	0.39	17.08.2017	0.39	100.00 %
136	Tambaram Municipality	1.Indra Nagar Park	TAM-TAM-007	0.35	1/10/2017	0.35	11.08.2017	0.35	100.00 %
137	Thanjavur Corporation	1.K.M.S Nagar Park	TAM-THA-005	0.41	1/10/2017	0.41	10.07.2017	0.41	100.00 %
138	Thanjavur Corporation	2.Sriram Nagar Park	TAM-THA-006	0.46	1/10/2017	0.46	10.07.2017	0.46	100.00 %
139	Thanjavur Corporation	3.Arulanantha Nagar Park	TAM-THA-007	0.58	1/10/2017	0.58	10.07.2017	0.58	100.00 %
140	Thanjavur Corporation	4.Shanthi Nagar Park	TAM-THA-008	0.41	1/10/2017	0.41	10.07.2017	0.41	100.00 %
141	Thanjavur Corporation	5.Rail Nagar Park	TAM-THA-009	0.39	1/10/2017	0.39	10.07.2017	0.39	100.00 %
142	Thanjavur Corporation	6.Shanthi Nagar II	TAM-THA-010	0.40	1/10/2017	0.40	10.07.2017	0.40	100.00 %
143	Thiruvannamalai Municipality	1.Providing children's park and play field at Thamarai Nagar in Ward No - 27	TAM-TIR-005	0.48	1/10/2017	0.48	20.01.2018	0.48	100.00 %
144	Thiruvannamalai Municipality	2.Providing children's park and play field at Thiru Nagar in Ward No - 31	TAM-TIR-006	0.50	1/10/2017	0.50	10.02.2018	0.50	100.00 %

S No.	Name of the City	Project Name	Project ID	Appraised cost of DPR (Rs. in Cr.)	Date of Approval of DPR	Tender Awarded cost	Date of award of contract	Approved cost (in Cr.)	Physical Progress (in %)
				0.48	1/10/2017	0.48	05.08.2017	0.48	100.00 %
		(South)							
168	Vellore Corporation	1.1. Providing Green Space Development at Cepakshimino Nagar Park in Ward No -10 Zone I	TAM-VEL-007	0.49	1/10/2017	0.49	18.08.2017	0.49	100.00 %
169	Vellore Corporation	2. Providing Green Space Development at Vallalar Nagar Park in Ward No - 20 Zone II	TAM-VEL-008	0.50	1/10/2017	0.50	18.08.2017	0.50	100.00 %
170	Vellore Corporation	3. Providing New Green development at Allaupuram, Sasithiri Nagar in Ward No - 40 Zone III	TAM-VEL-009	0.77	1/10/2017	0.77	18.08.2017	0.77	100.00 %
171	Vellore Corporation	4. Providing New Green Development at Rahim Nagar in Ward No - 51 Zone IV	TAM-VEL-010	0.71	1/10/2017	0.71	18.08.2017	0.71	100.00 %
Total Approved cost for Green Space Development Projects				77.92				77.85	
Grand Total				3700.45				2347.17	

State Mission Director
AMRUT, Tamil Nadu

Chairman & Managing Director
Tamilnadu Urban Finance and Infrastructure
Development Corporation Limited
490/1-2, Anna Salai, Mandanam,
Chennai - 600 035.

Details of Projects taken up under AMRUT							SAAP - I		
S.No	Name of the City	Project Name	Project ID	Appraised cost of DPR (Rs. In cr)	Date of Approval of DPR	Tender Awarded cost	Date of award of contract	Approved cost (in Cr.)	Applicable CA (In Cr.)
63	Nagercoil Municipality	3.Erulappapuram Municipal Park	TAM-NAG-004	0.25	29-01-2016	0.25	29.08.2016	0.25	0.13
64	Nagercoil Municipality	4.Kamaraj Colony in Ward No.1 Park	TAM-NAG-005	0.14	29-01-2016	0.14	22.12.2016	0.14	0.07
65	Nagercoil Municipality	5.Veladichi Vilai Layout in Ward No.19	TAM-NAG-006	0.09	29-01-2016	0.09	29.08.2016	0.09	0.05
66	Nagercoil Municipality	6.Sarakkalvilai Park in Ward No.19	TAM-NAG-007	0.09	29-01-2016	0.09	06.02.2017	0.09	0.04
67	Nagercoil Municipality	7.Chidambaram Layout Park in WardNo.19	TAM-NAG-008	0.05	29-01-2016	0.05	29.08.2016	0.05	0.02
68	Pallavaram Municipality	1.Chitra Layout Park	TAM-PAL-001	0.44	29-01-2016	0.44	29.07.2016	0.44	0.22
69	Pallavaram Municipality	2.Subham nagar Phase - I Park	TAM-PAL-002	0.91	29-01-2016	0.91	29.07.2016	0.91	0.46
70	Pallavaram Municipality	3.AG's Nagar Park	TAM-PAL-003	0.68	29-01-2016	0.68	29.07.2016	0.68	0.34
71	Pudukottai Municipality	1.New creation of park at Kamban Nagar	TAM-PUD-001	0.69	29-01-2016	0.69	02.08.2016	0.69	0.35
72	Pudukottai Municipality	2.New creation of park at Poonga Nagar	TAM-PUD-002	0.57	29-01-2016	0.57	02.08.2016	0.57	0.29
73	Pudukottai Municipality	3.New creation of park at SS nagar	TAM-PUD-003	0.40	29-01-2016	0.40	02.08.2016	0.40	0.20
74	Pudukottai Municipality	4.New creation of park at Barathi Nagar	TAM-PUD-004	0.41	29-01-2016	0.41	02.08.2016	0.41	0.21
75	Rajapalayam Municipality	3.TNHB Colony Park	TAM-RAJ-004	0.23	29-01-2016	0.23	19.08.2016	0.23	0.11
76	Rajapalayam Municipality	1.PSK Park	TAM-RAJ-002	0.22	29-01-2016	0.22	19.08.2016	0.22	0.11
77	Rajapalayam Municipality	2.NSB Park	TAM-RAJ-003	0.39	29-01-2016	0.39	19.08.2016	0.39	0.19
78	Rajapalayam Municipality	4.RR Nagar- I Park	TAM-RAJ-005	0.21	29-01-2016	0.21	19.08.2016	0.21	0.11
79	Rajapalayam Municipality	5.RR Nagar- II Park	TAM-RAJ-006	0.34	29-01-2016	0.34	19.08.2016	0.34	0.17
80	Rajapalayam Municipality	6.RR Nagar- III Park	TAM-RAJ-007	0.29	29-01-2016	0.29	19.08.2016	0.29	0.14
81	Rajapalayam Municipality	7.RR Nagar- IV Park	TAM-RAJ-008	0.29	29-01-2016	0.29	19.08.2016	0.29	0.14
82	Rajapalayam Municipality	8.Ganapathyapuram Park	TAM-RAJ-009	0.30	29-01-2016	0.30	19.08.2016	0.30	0.15
83	Salem Corporation	1.Ashok nagar Park	TAM-SAL-002	0.36	29-01-2016	0.36	29.07.2016	0.36	0.18
84	Salem Corporation	2.Sona nagar Park	TAM-SAL-001	0.42	29-01-2016	0.42	01.08.2016	0.42	0.21
85	Salem Corporation	3.Kanchi Nagar Park	TAM-SAL-004	0.65	29-01-2016	0.65	29.07.2016	0.65	0.33
86	Salem Corporation	4.SK Township Park	TAM-SAL-003	0.51	29-01-2016	0.51	01.08.2016	0.51	0.26
87	Tambaram Municipality	1.Hantha enclave park	TAM-TAM-001	1.00	29-01-2016	1.00	09.08.2016	1.00	0.50
88	Tambaram Municipality	2.Amal Nagar park	TAM-TAM-002	0.25	29-01-2016	0.25	09.08.2016	0.25	0.13
89	Tambaram Municipality	3.Kone krishna park	TAM-TAM-003	0.25	29-01-2016	0.25	09.08.2016	0.25	0.13
90	Tambaram Municipality	4.Arul Nagar park	TAM-TAM-004	0.64	29-01-2016	0.64	09.08.2016	0.64	0.32
91	Thanjavur Corporation	1.Kurinj Park	TAM-THA-002	0.85	29-01-2016	0.85	29.07.2016	0.85	0.42
92	Thanjavur Corporation	2.Old Housing Unit Park	TAM-THA-003	0.62	29-01-2016	0.62	29.07.2016	0.62	0.31
93	Thanjavur Corporation	3.Arulanantha Park	TAM-THA-004	0.67	08-06-2017	0.67	31.10.2017	0.67	0.34
94	Thiruvannamalai Municipality	1.Thamarai Nagar 6th street (Opp. Uzhavar santhai) Park	TAM-TIR-001	0.56	29-01-2016	0.56	11.11.2016	0.56	0.28
95	Thiruvannamalai Municipality	2.Thamarai Nagar 7th street (Rear side of TANSI) Park	TAM-TIR-002	0.60	29-01-2016	0.60	11.11.2016	0.60	0.30
96	Thiruvannamalai Municipality	3.Thamarai Nagar 8th street Park	TAM-TIR-003	0.58	29-01-2016	0.58	11.11.2016	0.58	0.29
97	Thiruvannamalai Municipality	4.Thamarai Nagar 2nd street (Near Thamarai Kulam) Park	TAM-TIR-004	0.40	29-01-2016	0.40	11.11.2016	0.40	0.20
98	Thoothukkudi Corporation	1.State Bank Colony Park	TAM-THO-001	1.37	29-01-2016	1.37	05.12.2016	1.37	0.69
99	Thoothukkudi Corporation	2.Kakkan nagar Park	TAM-THO-002	0.62	29-01-2016	0.62	05.12.2016	0.62	0.31
100	Tiruchirappalli Corporation	1.Anna nagar Science Park	TAM-TIR-001	2.14	29-01-2016	2.14	21.09.2016	2.14	1.07
101	Tirunelveli Corporation	1.Nalmeippar Nagar (South) Park	TAM-TIR-001	0.36	29-01-2016	0.36	12.09.2017	0.36	0.18

Details of Projects taken up under AMRUT							SAAP - I		
S.No	Name of the City	Project Name	Project ID	Appraised cost of DPR (Rs. In cr)	Date of Approval of DPR	Tender Awarded cost	Date of award of contract	Approved cost (in Cr.)	Applicable CA (In Cr.)
102	Tirunelveli Corporation	2.Kumerasan Nagar Park	TAM-TIR-002	0.66	29-01-2016	0.66	15.09.2017	0.66	0.33
103	Tirunelveli Corporation	3.NGO 'B' Colony (Near by Amala School) Park	TAM-TIR-003	0.65	29-01-2016	0.65	12.09.2017	0.65	0.33
104	Tirunelveli Corporation	4.M.S.K. Nagar Park	TAM-TIR-004	0.50	29-01-2016	0.50	02.03.2017	0.50	0.25
105	Tirunelveli Corporation	5.Velavar Colony Park	TAM-TIR-005	0.55	29-01-2016	0.55	08.03.2017	0.55	0.28
106	Tiruppur Corporation	1.Nanjappa Nagar Park	TAM-TIR-002	1.08	29-01-2016	1.08	23.09.2016	1.08	0.54
107	Tiruppur Corporation	2. VGV Garden Park	TAM-TIR-003	1.09	29-01-2016	1.09	05.12.2016	1.09	0.54
108	Vellore Corporation	Vaibhav Nagar Park	TAM-VEL-002	0.66	29-01-2016	0.66	12.08.2016	0.66	0.33
109	Vellore Corporation	2.Kurinji Nagar park	TAM-VEL-003	0.47	29-01-2016	0.47	12.08.2016	0.47	0.24
110	Vellore Corporation	3.Sabapathi Nagar Park	TAM-VEL-004	0.47	29-01-2016	0.47	26.10.2016	0.47	0.24
111	Vellore Corporation	4.Jeeva Nagar Park	TAM-VEL-005	0.42	29-01-2016	0.42	12.08.2016	0.42	0.21
Total approved cost for Green Space Development Projects				63.67		60.21		60.21	30.10
GRAND TOTAL (SAAP -I)				2291.50		2579.42		2288.04	1040.80

Details of Projects taken up under AMRUT							SAAP - II		
S.No	Name of the City	Project Name	Project ID	Appraised cost of DPR (Rs. In cr.)	Date of Approval of DPR	Tender Awarded cost	Date of award of contract	Approved cost (in Cr.)	Applicable CA In Cr.)
Water Supply and Underground Sewerage Projects									
1	Kumbakonam Municipality	Improvement to Water Supply distribution system (Rezoning)	TAM-KUM-002	40.50	08-06-2017	49.11	21.03.2018	40.50	20.25
2	Coimbatore Corporation	Improvement and Revamping of water supply Scheme	TAM-COI-025	506.04	01-09-2017	646.71	24.11.2017	646.71	215.57
3	CMWSSB	Construction of 45 MLD capacity TTRO Plant At Koyambedu including Transmission Main for Conveying Product Water To SIPCOT Industries in Sriperumbudur.	TAM-CHE-012	394.00	10-01-2017	486.21	21.04.2017	394.00	131.33
4	Tirunelveli Corporation	Providing Underground Sewerage System covering 25 wards (24 fully + 1 partly covered) - Phase-I.	TAM-TIR-006	289.01	08-06-2017	324.44	28.05.2018	289.01	144.51
5	Kumbakonam Municipality	Providing Underground Sewerage Scheme to leftout areas	TAM-KUM-003	59.84	08-06-2017	67.8	18.07.2018	59.84	29.92
6	Tiruchirappalli Corporation	Providing Underground Sewerage Scheme - Phase-II	TAM-TIR-002	344.00	08-06-2017	333.91	25.04.2018	333.91	166.96
7	Rameswaram Municipality	Providing Underground Sewerage Scheme	TAM-RAM-001	40.33	08-06-2017	49.97	01.12.2017	40.33	20.17
8	Coimbatore Corporation	Providing Underground Sewerage Scheme to added areas	TAM-COI-008	442.00	08-06-2017	465.02	5.09.2018	465.02	155.01
Total Approved cost for Water Supply and Underground Sewerage Projects				2115.72		2423.17		2269.32	883.71
Green Space Development Projects									
15	Avadi Municipality	1.Improvement of Park at Balaji Nagar In Ward No.36	TAM-AVA-002	0.59	10-01-2017	0.59	15.09.2017	0.59	0.30
16	Avadi Municipality	2.Improvement of Park at TNHB sectot II (Near STP site in Ward No.18	TAM-AVA-004	0.63	10-01-2017	0.63	15.09.2017	0.63	0.32
17	Avadi Municipality	3.Improvement of Park at Lazer Nagar 2nd Street and 5th Street in Ward No.27	TAM-AVA-003	0.44	10-01-2017	0.44	15.09.2017	0.44	0.22
18	Avadi Municipality	4.Improvement of Park at Antony Nagar in Ward No.13	TAM-AVA-005	0.60	10-01-2017	0.60	15.09.2017	0.60	0.30
19	Avadi Municipality	5.Improvement of Park at Sriram Nagar in Ward No.16	TAM-AVA-006	0.90	10-01-2017	0.90	15.09.2017	0.90	0.45
20	Avadi Municipality	6.Improvement of Park at Kaveripalayam in Ward No.35	TAM-AVA-007	0.60	10-01-2017	0.60	15.09.2017	0.60	0.30
21	Avadi Municipality	7.Improvement of Park at Senhil Nagar in Ward No.11	TAM-AVA-008	0.37	10-01-2017	0.37	15.09.2017	0.37	0.19
22	Chennai Corporation	Formation of new Park at Venugopal Street Jn. Of Panner Nagar, Mogappair in DN-92.ZONE -VII	TAM-CHE-026	0.29	10-01-2017	0.29	12.06.2017	0.29	0.15

Details of Projects taken up under AMRUT							SAAP - II		
S.No	Name of the City	Project Name	Project ID	Appraised cost of DPR (Rs. In cr.)	Date of Approval of DPR	Tender Awarded cost	Date of award of contract	Approved cost (in Cr.)	Applicable CA In Cr.)
Water Supply and Underground Sewerage Projects									
23	Chennai Corporation	Formation of New Park at Thallankuppam Slum Board Quarters, Kathivakkam high road, Ennore in Dn-1, Zone - I	TAM-CHE-014	0.38	10-01-2017	0.38	12.06.2017	0.38	0.19
24	Chennai Corporation	Formation of New Park-4 at Tsunami Quarters, AIR Nagar, Ennore in Dn-3, Zone - I	TAM-CHE-015	0.48	10-01-2017	0.48	12.06.2017	0.48	0.24
25	Chennai Corporation	Formation of new Park-2 at Tsunami Quarters AIR Nagar, Ennore in Div-3, Zone - I	TAM-CHE-016	0.42	10-01-2017	0.42	12.06.2017	0.42	0.21
26	Chennai Corporation	Formation of new Park at Glass Factory road (Hansa Estates) Near Balakrishna Nagar, Thiruvottiyur in Dn-7, Zone - I	TAM-CHE-017	0.36	10-01-2017	0.36	21.06.2017	0.36	0.18
27	Chennai Corporation	Formation of new Park at Macro Marvel, Vegetarian Village, Puzhal in Dn-22, Zone - III	TAM-CHE-018	0.36	10-01-2017	0.36	19.06.2017	0.36	0.18
28	Chennai Corporation	Formation of new Park at Gangadharan Street, Puzhal in DN-23, ZONE-III	TAM-CHE-019	0.29	10-01-2017	0.28	12.06.2017	0.28	0.14
29	Chennai Corporation	Formation of New Park at Puthagaram, Surapet, Puzhal in DN-24, ZONE III	TAM-CHE-020	0.36	10-01-2017	0.35	12.06.2017	0.35	0.18
30	Chennai Corporation	Formation of new Park at Birla Avenue, near Padmavathy Nagar service road, Kathirvedu, Puzhal in DN-25, ZONE -III	TAM-CHE-021	0.45	10-01-2017	0.45	12.06.2017	0.45	0.22
31	Chennai Corporation	Formation of new Park at Padmavathy Nagar 7th Street, Kathirvedu, Puzhal in DN-25, ZONE -III	TAM-CHE-022	0.92	10-01-2017	0.92	12.06.2017	0.92	0.46
32	Chennai Corporation	Formation of new Park at 80 feet road, Thanikachalam Nagar, Ponniamman medu, Madhavaram in DN-33, ZONE -III	TAM-CHE-023	0.35	10-01-2017	0.34	12.06.2017	0.34	0.17
33	Chennai Corporation	Formation of new Park at Tsunami Quarters 'B' Block, A. A. Scheme Road, Tondiarpet in DN-40, ZONE -IV	TAM-CHE-024	0.38	10-01-2017	0.38	12.06.2017	0.38	0.19
34	Chennai Corporation	Formation of new Park at Tsunami Quarters 'M' Block, A. A. Scheme Road, Tondiarpet	TAM-CHE-033	0.28	10-01-2017	0.28	12.06.2017	0.28	0.14
35	Chennai Corporation	Formation of New Park at Thirumangalam main road, Mogappair in DN-90, ZONE -VII	TAM-CHE-025	0.25	10-01-2017	0.25	14.06.2017	0.25	0.12
36	Chennai Corporation	Formation of new Park at V. G. P. Nagar (Near Varun Apartments), Mogappair in DN-92, ZONE -VII	TAM-CHE-027	0.34	10-01-2017	0.33	15.10.2017	0.33	0.17
37	Chennai Corporation	Formation of new Park at Veeramamunivar Street (Opp. To MGR Adharsh School), Mogappair in DN-92, ZONE -VII	TAM-CHE-028	0.42	10-01-2017	0.42	15.06.2017	0.42	0.21
38	Chennai Corporation	Formation of new Park at TNHB Quarters, Nerkundram, West Natesan Nagar, Erikkarai Street in DN-127, ZONE -X	TAM-CHE-029	2.29	10-01-2017	2.28	09.06.2017	2.28	1.14
39	Chennai Corporation	Formation of new Park at Annai Velankanni Nagar Phase-2, Mugalivakkam in DN-156, ZONE -XII	TAM-CHE-030	0.58	08-06-2017	0.57	19.06.2017	0.57	0.29
40	Chennai Corporation	Formation of new Park at V. S. Mani Nagar, Phase - III	TAM-CHE-058	0.72	08-06-2017	0.72	17.02.2017	0.72	0.36
41	Chennai Corporation	Formation of new Park at Rajiv Gandhi Salai (Near Dollar Building) Sholinganallur in DN-197, ZONE -XV	TAM-CHE-032	0.52	31-01-2018	0.52	15.06.2017	0.52	0.26
42	Chennai Corporation	Formation of New Park at Church Road, Mogappair in DIV-92, Z-VII	TAM-CHE-034	0.37	31-01-2018	0.37	19.10.2017	0.37	0.19
43	Chennai Corporation	Formation of New Park at VGN Shanthi Nagar in DIV-86, Z-VI	TAM-CHE-038	0.81	10-01-2017	0.81	19.10.2017	0.81	0.41
44	Chennai Corporation	Formation of New Park at Agani Estate & ICF Colony	TAM-CHE-062	0.48	10-01-2017	0.47	17.02.2017	0.47	0.24
45	Chennai Corporation	Formation of new Park at Sakthi Garden	TAM-CHE-063	0.80	10-01-2017	0.79	17.02.2017	0.79	0.40
46	Coimbatore Corporation	1. Providing of Park in Corporation Reserve Site at Poonga nagar in Ward No-94, South Zone	TAM-COI-016	0.65	10-01-2017	0.65	28.08.2017	0.65	0.33
47	Coimbatore Corporation	2. Providing of Park in Corporation Reserve Site at Carmel Nagar in Ward No-100, South Zone	TAM-COI-012	0.68	10-01-2017	0.68	28.08.2017	0.68	0.34
48	Coimbatore Corporation	3. Providing of Park in Corporation Reserve Site at Anna Nagar Housing Unit in Ward No-19, West Zone	TAM-COI-011	0.76	10-01-2017	0.76	28.08.2017	0.76	0.38
49	Coimbatore Corporation	4. Providing of Park in Corporation Reserve Site at Tauta Nagar in Ward No-18, West Zone	TAM-COI-013	0.75	10-01-2017	0.75	28.08.2017	0.75	0.38
50	Coimbatore Corporation	5. Providing of Park in Corporation Reserve Site at Ganapathy Maa Nagar in Ward No-41, North Zone	TAM-COI-009	1.00	10-01-2017	1.00	28.08.2017	1.00	0.50

Details of Projects taken up under AMRUT							SAAP - II			
S.No	Name of the City	Project Name	Project ID	Appraised cost of DPR (Rs. In cr.)	Date of Approval of DPR	Tender Awarded cost	Date of award of contract	Approved cost (in Cr.)	Applicable CA In Cr.	
Water Supply and Underground Sewerage Projects										
51	Coimbatore Corporation	Providing of Park at CheranMaa Nagar in Ward No - 32, East Zone	TAM-COI-014	0.72	10-01-2017	0.72	28.08.2017	0.72	0.36	
52	Coimbatore Corporation	7.Providing of Park in Corporation Reserve Site at Srinivasa Nagar in Ward No.100, South Zone	TAM-COI-015	0.60	10-01-2017	0.60	28.08.2017	0.60	0.30	
53	Cuddalore Municipality	5.Providing Green Space, Children's park and Play field at THANGARAJ NAGAR	TAM-CUD-008	0.70	10-01-2017	0.70	31.11.2017	0.70	0.35	
54	Cuddalore Municipality	1.Providing Green Space, Children's park and Play field at Anna Nagar	TAM-CUD-004	0.42	10-01-2017	0.42	31.11.2017	0.42	0.21	
55	Cuddalore Municipality	2.Providing Green Space, Children's park and Play field at Deepan Nagar	TAM-CUD-005	0.54	10-01-2017	0.54	31.11.2017	0.54	0.27	
56	Cuddalore Municipality	3.Providing Green Space, Children's park and Play field at Kamaraj nagar	TAM-CUD-006	0.47	10-01-2017	0.47	31.11.2017	0.47	0.24	
57	Cuddalore Municipality	4.Providing Green Space, Children's park and Play field at SARAVANA NAGAR	TAM-CUD-007	0.51	10-01-2017	0.51	31.11.2017	0.51	0.26	
58	Dindigul Corporation	1 R.M.Colony Nager Park	TAM-DIN-006	0.50	10-01-2017	0.50	28.08.2017	0.50	0.25	
59	Dindigul Corporation	2 Vivekanandha Nagar Park	TAM-DIN-007	0.50	10-01-2017	0.50	28.08.2017	0.50	0.25	
60	Dindigul Corporation	3.Devasagayam Nagar	TAM-DIN-005	0.34	10-01-2017	0.34	28.08.2017	0.34	0.17	
61	Dindigul Corporation	4. Abiramiamman Nagar	TAM-DIN-004	0.28	10-01-2017	0.28	28.08.2017	0.28	0.14	
62	Dindigul Corporation	5. R M Colony 6th cross	TAM-DIN-008	0.46	10-01-2017	0.46	28.08.2017	0.46	0.23	
63	Dindigul Corporation	6 Rajalakhsmi Nagar	TAM-DIN-009	0.59	10-01-2017	0.59	28.08.2017	0.59	0.30	
64	Erode Corporation	1.Providing park and play field in Ward No - 4 at Revenue colony	TAM-ERO-008	0.65	10-01-2017	0.65	12.07.2017	0.65	0.32	
65	Erode Corporation	2.Providing Green Space and Park in Ward No - 17 at Sengunthar Nagar	TAM-ERO-009	0.90	10-01-2017	0.90	01.08.2017	0.90	0.45	
66	Erode Corporation	3.Providing Green Space and Park in Ward No - 34 at Lakshmi Garden	TAM-ERO-007	0.70	10-01-2017	0.70	18.05.2017	0.70	0.35	
67	Erode Corporation	4.Providing Green Space and Park in Ward No - 46 at Kakkaji Nagar	TAM-ERO-006	0.40	10-01-2017	0.40	28.07.2017	0.40	0.20	
68	Hosur Municipality	1 Brindavan nagar Park Ward No - 25	TAM-HOS-008	0.44	10-01-2017	0.44	14.07.2017	0.44	0.22	
69	Hosur Municipality	2 Rayakottar Hudco Park Ward No - 37	TAM-HOS-009	0.45	10-01-2017	0.45	14.07.2017	0.45	0.22	
70	Hosur Municipality	3 Abdulkalam nagar Park Ward No - 13	TAM-HOS-007	0.36	10-01-2017	0.36	14.07.2017	0.36	0.18	
71	Hosur Municipality	4.Thally Hudco Park Ward No - 33	TAM-HOS-010	0.33	10-01-2017	0.33	14.07.2017	0.33	0.16	
72	Kancheepuram Municipality	1 Providing Children's Play Field and Park Development at Gandhi Nagar Park at Ward No-48	TAM-KAN-006	0.45	10-01-2017	0.45	02.08.2017	0.45	0.23	
73	Kancheepuram Municipality	2 Providing Children's Play Field and Park Development at Adhiyaman Nagar Park Ward No-49	TAM-KAN-006	0.43	10-01-2017	0.43	02.08.2017	0.43	0.22	
74	Kancheepuram Municipality	3.Providing Children's Play Field and Park Development at Bharadhidasan Nagar Park Ward No-45	TAM-KAN-008	0.48	10-01-2017	0.48	02.08.2017	0.48	0.24	
75	Kancheepuram Municipality	4.Providing Children's Play Field and Park Development at Gurusamy Nagar Ward No-49	TAM-KAN-009	0.44	10-01-2017	0.44	02.08.2017	0.44	0.22	
76	Kancheepuram Municipality	5.Providing Children's Play Field and Park Development at Perasiriyar Nagar Ward No-47	TAM-KAN-010	0.42	10-01-2017	0.42	02.08.2017	0.42	0.21	
77	Kancheepuram Municipality	6.Providing Children's Play Field and Park Development at Vedhachalam Nagar Ward No-49	TAM-KAN-011	0.43	10-01-2017	0.43	02.08.2017	0.43	0.21	
78	Karaikudi Municipality	1 Creation of New Park at Snodamanipuram	TAM-KAR-006	0.75	10-01-2017	0.75	03.08.2017	0.75	0.37	
79	Karaikudi Municipality	2 Creation of New Park at Natarajan and Kannadasan Layout	TAM-KAR-007	0.74	10-01-2017	0.74	03.08.2017	0.74	0.37	
80	Karaikudi Municipality	3 Creation of New Park at Ramasamy Layout	TAM-KAR-005	0.48	10-01-2017	0.48	03.08.2017	0.48	0.24	
81	Karaikudi Municipality	4 Creation of New Park at Diamond Nagar Layout	TAM-KAR-008	0.31	10-01-2017	0.31	03.08.2017	0.31	0.16	
82	Karaikudi Municipality	5 Creation of New Park at Kannadasan Layout Nagar	TAM-KAR-009	0.36	10-01-2017	0.36	03.08.2017	0.36	0.18	
83	Kumbakonam Municipality	1.Development of Park at Sathyam Nagar at Kumbakonam Municipality in Ward No - 38	TAM-KUM-004	0.58	10-01-2017	0.58	08.09.2017	0.58	0.29	

Details of Projects taken up under AMRUT							SAAP – II		
S.No	Name of the City	Project Name	Project ID	Apprais ed cost of DPR (Rs. In cr.)	Date of Approval of DPR	Tender Awarded cost	Date of award of contract	Approve d cost (in Cr.)	Applicabl e CA In Cr.)
Water Supply and Underground Sewerage Projects									
84	Kumbakonam Municipality	2.Development of Park at Srinivasan Nagar at Kumbakonam Municipality in Ward NO - 45	TAM-KUM-005	0.56	10-01-2017	0.56	08.09.2017	0.56	0.28
85	Kumbakonam Municipality	3.New Green Park development Elanga nagar in ward No.45	TAM-KUM-006	0.38	10-01-2017	0.38	08.09.2017	0.38	0.19
86	Kumbakonam Municipality	4.New Green Park development Kanmani nagar in ward No.39	TAM-KUM-007	0.34	10-01-2017	0.34	08.09.2017	0.34	0.17
87	Kumbakonam Municipality	5.New Green Park development Sri Ram nagar in ward No.25	TAM-KUM-008	0.46	10-01-2017	0.46	08.09.2017	0.46	0.23
88	Kumbakonam Municipality	6.New Green Park development Ragavendra nagar in ward No.38	TAM-KUM-009	0.29	10-01-2017	0.29	08.09.2017	0.29	0.14
89	Madurai Corporation	1.Suriya Nagar Park Ward No - 27 in Zone I	TAM-MAD-008	0.40	10-01-2017	0.40	25.05.2017	0.40	0.20
90	Madurai Corporation	2.Joseph Nagar Park Ward No - 71 in Zone III	TAM-MAD-009	0.50	10-01-2017	0.50	25.05.2017	0.50	0.25
91	Madurai Corporation	3 Near Tvs School Park Ward No - 77 in Zone IV	TAM-MAD-010	0.26	10-01-2017	0.26	25.05.2017	0.26	0.13
92	Madurai Corporation	4.Anna Nagar Park Ward No - 35 in Zone II	TAM-MAD-011	0.52	10-01-2017	0.52	25.05.2017	0.52	0.26
93	Madurai Corporation	5.Eco Park Ward No - 43 in Zone II	TAM-MAD-012	0.95	10-01-2017	0.95	25.05.2017	0.95	0.48
94	Nagapattinam Municipality	1.E.G.S.PILLAY PARK	TAM-NAG-001	0.60	10-01-2017	0.60	31.07.2017	0.60	0.30
95	Nagapattinam Municipality	2.AUNTO CITY PARK	TAM-NAG-002	0.44	10-01-2017	0.44	31.07.2017	0.44	0.22
96	Nagapattinam Municipality	3.NEITHAL NAGAR PARK - 3	TAM-NAG-003	0.36	10-01-2017	0.36	31.07.2017	0.36	0.18
97	Nagapattinam Municipality	4.NEITHAL NAGAR PARK - 5	TAM-NAG-004	0.32	10-01-2017	0.32	31.07.2017	0.32	0.16
98	Nagapattinam Municipality	5.RVG NAGAR PARK	TAM-NAG-005	0.22	10-01-2017	0.22	31.07.2017	0.22	0.11
99	Nagercoil Municipality	1.Beautificationof Nesavalur colony Municipal of park in Nagercoil Municipality Ward No - 25	TAM-NAG-009	0.38	10-01-2017	0.38	11.09.2017	0.38	0.19
100	Nagercoil Municipality	2.Beautification of Mukkadal dam Municipal park phase II in Nagercoil Municipality	TAM-NAG-010	0.42	10-01-2017	0.42	11.09.2017	0.42	0.21
101	Nagercoil Municipality	3.Beautification of Nangil Nagar Municipal Park in Nagercoil Municipality Ward No - 49	TAM-NAG-011	0.24	10-01-2017	0.24	16.10.2017	0.24	0.12
102	Nagercoil Municipality	4.Beautification of Rajalakshmi Nager Municipal park in Nagercoil Municipality Ward No - 24	TAM-NAG-012	0.42	10-01-2017	0.42	27.09.2017	0.42	0.21
103	Nagercoil Municipality	5.Beautification of Sarakkalvilai (Vivekanathasalai) in Nagercoil Municipality Ward No - 19	TAM-NAG-013	0.44	10-01-2017	0.44	27.09.2017	0.44	0.22
104	Nagercoil Municipality	6.Beautification of Christopher colony Municipal Park in Nagercoil Municipality Ward No - 24	TAM-NAG-014	0.37	10-01-2017	0.37	02.10.2017	0.37	0.19
105	Nagercoil Municipality	7.Beautification of Jeeva nager Municipal Park in Nagercoil Municipality Ward No - 49	TAM-NAG-015	0.23	10-01-2017	0.23	28.07.2017	0.23	0.11
106	Nagercoil Municipality	8.Beautification of Priya Nager Municipal Park in Nagercoil Municipality in Ward No - 19	TAM-NAG-016	0.14	10-01-2017	0.14	22.09.2017	0.14	0.07
107	Pallavaram Municipality	1.Providing Childrens Park and Play field at Arulmurugan nagar in Ward No - 15	TAM-PAL-005	0.42	10-01-2017	0.42	27.06.2017	0.42	0.21
108	Pallavaram Municipality	2.Providing Childrens Park and Play field at Jeyalakshmi Nagar in Ward No - 13	TAM-PAL-006	0.39	10-01-2017	0.39	27.06.2017	0.39	0.20
109	Pallavaram Municipality	3.Providing Childrens Park and Play field at Kashivishalakshippuram in Ward No - 15	TAM-PAL-007	0.44	10-01-2017	0.44	27.06.2017	0.44	0.22
110	Pallavaram Municipality	4.Providing Childrens Park and Play field at Nethaji nagar in Ward No - 21	TAM-PAL-008	0.40	10-01-2017	0.40	27.06.2017	0.40	0.20
111	Pallavaram Municipality	5.Padmanaban Nagar in Ward No - 21	TAM-PAL-009	0.47	10-01-2017	0.47	27.06.2017	0.47	0.24
112	Pallavaram Municipality	6.Providing Childrens Park and Play field at Saraswathi Colony in Ward No - 20	TAM-PAL-010	0.52	10-01-2017	0.52	27.06.2017	0.52	0.26
113	Pudukottai Municipality	1.New creation of park at Gandhi poonga	TAM-PUD-005	0.57	10-01-2017	0.57	03.07.2017	0.57	0.28
114	Pudukottai Municipality	2.New creation of park at Tamizh nagar	TAM-PUD-019	0.42	10-01-2017	0.42	03.07.2017	0.42	0.21
115	Pudukottai Municipality	3.New creation of park at Sathiyamoorthi road	TAM-PUD-007	0.88	10-01-2017	0.88	03.07.2017	0.88	0.44
116	Pudukottai Municipality	4.New creation of park at Shanmuga nagar	TAM-PUD-008	0.57	10-01-2017	0.57	03.07.2017	0.57	0.29

Details of Projects taken up under AMRUT							SAAP - II			
S.No	Name of the City	Project Name	Project ID	Appraised cost of DPR (Rs. In cr.)	Date of Approval of DPR	Tender Awarded cost	Date of award of contract	Approved cost (in Cr.)	Applicable CA In Cr.)	
Water Supply and Underground Sewerage Projects										
117	Pudukottai Municipality	5.New creation of park at Charless nagar	TAM-PUD-009	0.25	10-01-2017	0.25	03.07.2017	0.25	0.13	
118	Pudukottai Municipality	6.New creation of park at Valliyappa Nagar	TAM-PUD-010	0.50	10-01-2017	0.50	03.07.2017	0.50	0.25	
119	Pudukottai Municipality	7.New creation of park at Periyar Nagar	TAM-PUD-011	0.50	10-01-2017	0.50	03.07.2017	0.50	0.25	
120	Rameswaram Municipality	1.Development of Green Spaces and Parks at PAC Ramasamy Raja Nagar in Ward No - 14	TAM-RAM-002	0.68	10-01-2017	0.68	20.12.2017	0.68	0.34	
121	Rameswaram Municipality	2.Development of Green Spaces and Parks at Tourism park	TAM-RAM-003	0.50	10-01-2017	0.50	02.11.2017	0.50	0.25	
122	Rameswaram Municipality	3.Development of Green Spaces and Parks at Ayyan Thiruvalluvar park	TAM-RAM-004	0.33	10-01-2017	0.33	02.11.2017	0.33	0.16	
123	Salem Corporation	1.Providing New Green Development at Mahendrapuri Maharaja Circle in Division No - 8	TAM-SAL-006	0.35	10-01-2017	0.35	10.07.2017	0.35	0.18	
124	Salem Corporation	2.Providing New Green Development at Ayyasamy Park in Division No - 8	TAM-SAL-007	0.71	10-01-2017	0.71	10.07.2017	0.71	0.36	
125	Salem Corporation	3.Providing New Green Development at Gandhi Park in Division No - 50	TAM-SAL-008	0.27	10-01-2017	0.27	27.07.2017	0.27	0.14	
126	Salem Corporation	4.Providing New Green Development at Abirami Gardens in Division No - 25	TAM-SAL-005	0.48	10-01-2017	0.48	27.07.2017	0.48	0.24	
127	Salem Corporation	5.Providing New Green Development at Abirami Garden, Thammannan Thottam in Division No. 50	TAM-SAL-009	0.41	10-01-2017	0.41	10.07.2017	0.41	0.20	
128	Salem Corporation	6.Providing New Green Development at Prakasam Nagra in Division No. 6	TAM-SAL-010	0.23	10-01-2017	0.23	27.07.2017	0.23	0.12	
129	Salem Corporation	7.Providing New Green Development at Dharma Nagar in Division No. 19	TAM-SAL-011	0.20	10-01-2017	0.20	27.07.2017	0.20	0.10	
130	Tambaram Municipality	2.Mullai Nagar Park	TAM-TAM-008	0.42	10-01-2017	0.42	10.01.2017	0.42	0.21	
131	Tambaram Municipality	3.Old State Bank colony Park	TAM-TAM-009	0.33	10-01-2017	0.33	16.08.2017	0.33	0.17	
132	Tambaram Municipality	4.Anandapuram Subbarayan Park	TAM-TAM-010	0.45	10-01-2017	0.45	11.08.2017	0.45	0.23	
133	Tambaram Municipality	5.Ganesh Nagar Park	TAM-TAM-005	0.40	10-01-2017	0.40	11.08.2017	0.40	0.20	
134	Tambaram Municipality	6.TNHB Phase III Park	TAM-TAM-011	0.32	10-01-2017	0.32	11.08.2017	0.32	0.16	
135	Tambaram Municipality	7.Varatharaja Nagar Park	TAM-TAM-012	0.39	10-01-2017	0.39	17.08.2017	0.39	0.20	
136	Tambaram Municipality	1.Indra Nagar Park	TAM-TAM-007	0.35	10-01-2017	0.35	11.08.2017	0.35	0.18	
137	Thanjavur Corporation	1.K.M.S Nagar Park	TAM-THA-005	0.41	10-01-2017	0.41	10.07.2017	0.41	0.21	
138	Thanjavur Corporation	2.Sriram Nagar Park	TAM-THA-006	0.46	10-01-2017	0.46	10.07.2017	0.46	0.23	
139	Thanjavur Corporation	3.Arulanantha Nagar Park	TAM-THA-007	0.58	10-01-2017	0.58	10.07.2017	0.58	0.29	
140	Thanjavur Corporation	4.Shanthi Nagar Park	TAM-THA-008	0.41	10-01-2017	0.41	10.07.2017	0.41	0.20	
141	Thanjavur Corporation	5.Rail Nagar Park	TAM-THA-009	0.39	10-01-2017	0.39	10.07.2017	0.39	0.20	
142	Thanjavur Corporation	6.Shanthi Nagar II	TAM-THA-010	0.40	10-01-2017	0.40	10.07.2017	0.40	0.20	
143	Thiruvannamalai Municipality	1.Providing children's park and play field at Thamarai Nagar in Ward No - 27	TAM-TIR-005	0.48	10-01-2017	0.48	20.01.2018	0.48	0.24	
144	Thiruvannamalai Municipality	2.Providing children's park and play field at Thiru Nagar in Ward No - 31	TAM-TIR-006	0.50	10-01-2017	0.50	10.02.2018	0.50	0.25	
145	Thiruvannamalai Municipality	3.Providing children's park and play field at Anna Nagar in Ward No - 29	TAM-TIR-007	0.33	10-01-2017	0.33	10.12.2017	0.33	0.17	
146	Thiruvannamalai Municipality	4.Providing children's park and play field at Teachers Nagar in Ward No - 36	TAM-TIR-008	0.42	10-01-2017	0.42	15.02.2018	0.42	0.21	
147	Thiruvannamalai Municipality	5.Improvement of children's park near Arpana Hotel Tin Ward No- 1	TAM-TIR-009	0.21	10-01-2017	0.21	15.02.2018	0.21	0.10	
148	Thoothukkudi Corporation	1.S.K.S.R Colony Park	TAM-THO-005	0.32	10-01-2017	0.32	06.07.2017	0.32	0.16	
149	Thoothukkudi Corporation	2.Niklesan Nagar Park	TAM-THO-004	0.41	10-01-2017	0.41	03.05.2017	0.41	0.21	
150	Thoothukkudi Corporation	3.Gangapameswari Nagar Park	TAM-THO-003	0.97	10-01-2017	0.97	04.06.2017	0.97	0.49	
151	Thoothukkudi Corporation	4.Rajagobal Nagar Park	TAM-THO-006	0.46	10-01-2017	0.46	28.04.2017	0.46	0.23	
152	Tiruchirappalli Corporation	1.R.S. Puram Park south	TAM-TIR-003	0.66	10-01-2017	0.66	05.07.2017	0.66	0.33	

Details of Projects taken up under AMRUT							SAAP - II		
S.No	Name of the City	Project Name	Project ID	Apprais ed cost of DPR (Rs. In cr.)	Date of Approval of DPR	Tender Awarded cost	Date of award of contract	Approve d cost (in Cr.)	Applicabl e CA In Cr.)
Water Supply and Underground Sewerage Projects									
153	Tiruchirappalli Corporation	2 R.S. Puram Park North	TAM-TIR-005	0.58	10-01-2017	0.58	05.07.2017	0.58	0.29
154	Tiruchirappalli Corporation	3 Panjapur Pasumai Poonga	TAM-TIR-004	0.94	10-01-2017	0.94	05.07.2017	0.94	0.47
155	Tiruchirappalli Corporation	4 Mullai Nagar Park	TAM-TIR-006	0.46	10-01-2017	0.46	05.07.2017	0.46	0.23
156	Tirunelveli Corporation	2 Sasthri Nagar Park	TAM-TIR-008	0.54	10-01-2017	0.54	14.06.2017	0.54	0.27
157	Tirunelveli Corporation	3 Ragumath Nagar Park	TAM-TIR-009	0.55	10-01-2017	0.55	14.06.2017	0.55	0.28
158	Tirunelveli Corporation	4 Rail Nagar Park	TAM-TIR-010	0.37	10-01-2017	0.37	14.06.2017	0.37	0.19
159	Tirunelveli Corporation	1 Thiru Nagar Park	TAM-TIR-007	0.80	10-01-2017	0.80	14.06.2017	0.80	0.40
160	Tiruppur Corporation	1 Improvement of Park at B Guruvayoorappan Nagar in Ward No - 19	TAM-TIR-004	0.44	10-01-2017	0.44	05.05.2017	0.44	0.22
161	Tiruppur Corporation	2 Improvement of Park at Narayanasamy Nagar in Ward No - 40	TAM-TIR-005	0.43	10-01-2017	0.43	05.05.2017	0.43	0.21
162	Tiruppur Corporation	3.Improvement of Park at S.R. Nagar in Ward No - 60	TAM-TIR-006	0.55	10-01-2017	0.55	05.05.2017	0.55	0.28
163	Tiruppur Corporation	4.Improvement of Park at Narayanasamy Layout Extn	TAM-TIR-007	0.61	10-01-2017	0.61	05.05.2017	0.61	0.31
164	Tiruppur Corporation	5.Improvement of Park at Anna Nesavalur Colony	TAM-TIR-008	0.52	10-01-2017	0.52	05.05.2017	0.52	0.26
165	Tiruppur Corporation	6.Improvement of Park at R.G.S Nagar	TAM-TIR-009	0.37	10-01-2017	0.37	05.05.2017	0.37	0.18
166	Tiruppur Corporation	7.Improvement of Park at J.S Garden	TAM-TIR-010	0.46	10-01-2017	0.46	05.05.2017	0.46	0.23
167	Tiruppur Corporation	8.Improvement of Park at Vivekanatha Main Street (S.R Nagar South)	TAM-TIR-011	0.55	10-01-2017	0.55	05.05.2017	0.55	0.28
168	Vellore Corporation	1. Providing Green Space Development at Gopalakrishna Nagar Park in Ward No -10 Zone I	TAM-VEL-007	0.49	10-01-2017	0.49	18.08.2017	0.49	0.25
169	Vellore Corporation	2 Providing Green Space Development at Vallalar Nagar Park in Ward No - 20 Zone II	TAM-VEL-008	0.50	10-01-2017	0.50	18.08.2017	0.50	0.25
170	Vellore Corporation	3 Providing New Green development at Allaupuram, Sasithini Nagar in Ward No - 40 Zone III	TAM-VEL-009	0.77	10-01-2017	0.77	18.08.2017	0.77	0.38
171	Vellore Corporation	4 Providing New Green Development at Rahim Nagar in Ward No - 51 Zone IV	TAM-VEL-010	0.71	10-01-2017	0.71	18.08.2017	0.71	0.36
Total Approved cost for Green Space Development Projects				77.92		77.85		77.85	38.92
Grand Total				2193.64		2501.02		2347.17	922.63

